

釜石復興の軌跡 The Trajectory of Kamaishi's Reconstruction



釜石復興の軌跡

The Trajectory of Kamaishi's Reconstruction

復興は非常に困難な仕事だ。 被災者に寄り添った温かなヒューマニズムを堅持しつつ、 将来を見据え、時には冷徹な対応も必要となる。 一方、非常時ゆえに、使える資源は極めて限られており、 時間のない中、多方面の要求に応えることが期待される。 結果、復興環境の質の向上に必要な丁寧な対応は二の次で、 より良い復興「Build Back Better」は、掛け声倒れに終わることも多い。 しかしながら、部分的ではあるが出来たこともある。 本冊子は、困難な中、様々な創意工夫を通じ、 東日本大震災からの Build Back Better を目指そうとした、 被災自治体釜石市の復興の記録である。


it is necessary to maintain warm consideration for the disaster victims' feelings; but in some cases, taking hardheaded measures is also required to support the future progress of the community. Immediately after a disaster, despite the very limited resources available for recovery work, people are compelled to respond to a variety of critical situations in a very limited time. As a result, the taking of careful measures, which is essential to improve the quality of the reconstruction environment, is often left behind, and the ideal goal for better reconstruction, "Build Back Better," ends up as a mere slogan. Despite this unavoidable reality, we have achieved part of this aim.

This booklet is a record of the reconstruction of Kamaishi City, a municipality that was damaged by the Great East Japan Earthquake but has aimed to achieve the aims of "Build Back Better" by applying imagination and ingenuity to confront and surmount the considerable difficulties we have faced.

01	東日本大震災からの復興 Recovery from the Great East Japan Earthquake	- 12
02	釜石市の復興事業 Reconstruction Projects in Kamaishi City	- 16
03	釜石市の住宅再建 Reconstruction of Housing in Kamaishi City	- 26
04	学校の復興 School Reconstruction Projects	- 32
05	中心市街地の再興 Reconstruction of The City Center	- 38
06	惨禍の伝承と復興 Educating future generations about the Trajectory and the Reconstruction	- 48
07	復興タイムライン Reconstruction Timeline	- 58

Reconstruction is challenging work. To make it successs,







挨拶 Greeting

岩手県釜石市 市長 野田武則 Takenori Noda, Mayor of Kamaishi City, Iwate Prefecture

2011 年 3 月 11 日に発生した東日本大震災から 8 年が経過いたしまし た。

来年度は釜石市復興まちづくり基本計画の最終年度を迎えます。 生活基盤は出来上がりつつありますが、被災者復興はこれから正念場を 迎えるところです。世界に誇れる復興のまちとしてハード、ソフトを整 備し、併せて様々な視点から検証を行い、東日本大震災の悲劇を二度と 繰り返さぬよう教訓として後世に伝えるなど、安全・安心なまちづくり を進めてまいりました。

ここまでこうして来れたのも、当市をはじめとする被災自治体が、日 本全国そして世界各地から多くのご支援をいただいたおかげです。

自衛隊や消防隊、警察隊、医療支援チームなどの関係機関の皆様には、 初動時に様々な応急対応にあたっていただきました。全国の自治体から は、発災直後の避難所開設からその後の復興業務支援まで多くの職員を 派遣頂いています。また、その他の民間団体の皆様にも、避難所や仮設 住宅でボランティア活動を実施いただきました。

ここに当市の復旧・復興にご支援をいただいた皆様に感謝の意を表すと ともに、これまでの復興の記録を取りまとめさせて頂きました。

まだまだ至らぬ所等ありますが、共有の一助とさせていただき、様々 なご示唆を頂ければ幸いです。

2019年9月



Eight years have elapsed since the Great East Japan Earthquake struck on March 11, 2011.

The year 2020 will be the final year of the Kamaishi City Reconstruction Basic Plan. Although the infrastructure for daily living is almost completely rebuilt, we have much more to do to help the disaster victims fully recover. To be a worldclass reconstructed city, we have implemented safe and secure town planning, which includes both structural and non-structural measures, a range of measures for verification from a variety of perspectives, and will hand down what we have learned to future generations to prevent a repeat of the Great East Japan Earthquake tragedy.

Our city and other disaster-stricken municipalities have been able to come this far thanks to the support of many people from all over Japan and around the world.

The SDF (Self-Defense Forces), the fire brigade, the police force, the medical support team, and other relevant organizations were engaged in a multiplicity of initial emergency responses. Many local governments around the country dispatched their staff to assist with the setting up of evacuation centers immediately after the disaster as well as to support the reconstruction work that followed. Other private organizations also volunteered at evacuation centers and temporary housing projects.

We wish to express our gratitude to all those who supported the recovery and reconstruction of Our City. We present this booklet as a record of the reconstruction to date.

There are still some shortcomings in this edition, but we would appreciate your giving us any helpful suggestions you might have.

September 2019



釜石市と復興 Kamaishi City and its Reconstruction

釜石市

岩手県南東部太平洋沿岸に位置する釜石市は、リアス式海岸による 良港と沖合の三陸漁場の恵みを受け、漁業を中心に栄えて来た。その後、 幕末に、「近代製鉄の父」と呼ばれる盛岡藩士の大島高任が洋式高炉に よる鉄の連続出銑を成功させ、官営製鉄所が設置されたことを契機に 鉄鋼業が発達し、最盛期の 1980 年代には人口が 9万人を超す都市に成 長した。中核企業であった新日本製鐵株式会社釜石製鐵所(現日本製鉄 株式会社釜石製鉄所)が擁するラグビー強豪チームは、日本選手権で前 人未踏の7連覇を達成し、「釜石」の名は全国に知れ渡った。しかし、 その後の産業構造の変化で人口は減少し、近年では人口が 33,000 人ほ どに縮退するなど、厳しい状況にあった。一方で、2007年に仙人峠道 路が開通してアクセスが大幅に向上するなど、地域経済の活性化に再 び期待が寄せられていた。

また、釜石市は、津波の被害を何度も被っているだけではなく、連 合国の艦砲射撃によって、市街が壊滅的被害を受けている。それでも、 人々の弛まぬ努力でその都度、復興を成し遂げてきたことから、釜石 は「不撓不屈」の都市とも呼ばれていた。

釜石市と東日本大震災

東日本大震災はそのような状況下で発生した。発災当初は、情報が 混乱し、市の中核機能を、中心市街地が形成されていた海沿いの東部 地区から、内陸の西部地区に移転すべきとする声も少なくなかった。 市では、発災後すぐに建築や土木の専門職を中心に復興プロジェクト チームを庁内に設け、専門家を招聘して制度面・技術面の検証を重ね ながら、復興の可能性を多面的に検討した。さらには、市民とのワー クショップをいち早く開催し、丁寧にその意向を探った。結果、安全 に十分配慮しつつも、歴史的中心であった東部地区に、市民が喜んで 戻ってきたいと思える良質な環境を再生するという方向が示される。 これは被災者が安心を少しでも早く取り戻す迅速な再生と、優れた技 術や知識の集積による質の高い復興の両立を目指すものであり、被災 自治体の中でも特徴的なものであった。

Kamaishi City

Kamaishi City is located on the Pacific coast in the southeastern part of lwate Prefecture. This area originally flourished due to its fishing industry. It has the advantages of a good port brought by the ria geology of the coast and plentiful catches from the Sanriku fishing ground. In the middle of the 19th century, Takato Oshima, a feudal retainer of the Morioka Domain, succeeded in building the first Western-style blast furnace at Kamaishi to produce high quality pig iron from locally-mined iron ore. He is called "the father of Japan's modern steel industry." After the establishment of Japan's first government-managed steelworks, the area was developed as a city centered on the steel industry. Its population exceeded 90.000 in the 1980s. The core company at that time was Kamaishi Steel Works, part of Nippon Steel Co., Ltd. (present Nippon Steel Co., Ltd. Kamaishi Steel Works). The company owned a formidable professional rugby team, which achieved a record-breaking seven straight victories at the All-Japan Rugby Football Championship, making Kamaishi a household name throughout the country. However, due to changes in Japan's industrial structure, the region faced severe economic difficulties, and the population has since declined to its present number of about 33,000. With the opening of the Sen-nin Toge Road in 2007, access to the city from other regions has been significantly improved, though, and there are new hopes for revitalization of the local economy

Kamaishi City has not only a past history of catastrophic damage by several tsunamis but was also flattened by Allied Forces naval gunfire at the end of the Second World War. In spite of these setbacks, the city was reconstructed on all these occasions thanks to the local people's untiring efforts. Kamaishi has a repeatedly justified reputation for its indomitable spirit.

Kamaishi City and The Great East Japan Earthquake

After the Great East Japan Earthquake struck, there were a great number of conflicting opinions on how to respond. Many people argued that the city's functional center should be relocated to the western area of the inland region. rather than reconstructing it in the Tobu (Eastern) area, the location of the city center until the disaster. The city established a reconstruction project team in the City government immediately after the disaster, consisting mainly of architectural and civil engineering professionals. They examined the possibilities for the city's reconstruction multilaterally, by inviting experts and conducting a long series of institutional and technical inspections. The city was also quick to hold workshops with residents and carefully explored their intentions. In the end, the city decided to take the course of action of reconstructing a quality environment in the Tobu area, which had been the city's historic center, such that the residents would be happy to return.






釜石シーウェイヴス / Kamaishi Seawaves Rugby Football Club 釜石鉱山跡 / Kamaishi mine ruins



漁業のまち釜石 / Kamaishi, town of fisheries



釜石市年表 / Kamaishi city: a chronological table

釜石市と災害 Kamaishi City and Past Disasters

釜石と津波

Kamaishi and Tsunamis

海の恵みと共にあった釜石の歴史は、海からもたらされる災害との 歴史でもあった。湾奥が狭まるリアス式海岸では海水の逃げ場が無く、 津波高が高くなりやすい。ここ 100 年を見ると、被害の大きな災害は、 明治三陸大津波、昭和三陸大津波、チリ地震津波の3つと今回の東日 本大震災である。またその間の1945年に、艦砲射撃による戦災を受け ている。

Kamaishi, which is located on the coast, has lived with a history of disasters brought by the sea. Along a ria coast like that of Kamaishi, once a tsunami hits, its height tends to build because the inner parts the bays are narrow, so they trap and lift the surge of seawater. Over the past 100 years, disasters that caused significant damage were the Great East Japan Earthquake and three major tsunamis: the Meiji Sanriku Tsunami (1896), the Showa Sanriku Tsunami (1933), and the Chile Earthquake Tsunami (1960). The war damage caused by naval bombardment in 1945 should also not be forgotten.

明治三陸沖地震

The Meiji Sanriku Earthquake

1896 年(明治 29 年)6 月 15 日現釜石市東方沖で、推定 M8.2 の大地 震が発生した。この地震は海底部が、幅 50km、長さ 210kmに渡ってゆっ くりと数分間かけてずれ動くもので、大きな揺れはほとんど起こらな かったが、地震発生から約30分後、沿岸部に大津波が襲来した。岩手 県気仙郡綾里村 (現大船渡市三陸町) 近隣では 38.2m の最大遡上高を記 録し、当時の観測史上最大の津波となった。釜石市では最大 15.1m(唐 丹湾小白浜)の遡上高を記録し、人口 12,489 人のうち 6,687 名が亡く なった。また、漁船・漁具のほとんどが流されたために、漁業者は休業 を余儀なくされ、市民の生活は困窮した。

On June 15, 1896, an earthquake with an estimated magnitude of 8.2 occurred to the east of present-day Kamaishi City. A part of the ocean floor, 50 km wide and 210 km long, shifted slowly over several minutes without releasing any major tremors. About 30 minutes after the earthquake, a massive tsunami hit the coastal area. The maximum runup height of 38.2 m was recorded near Avasato village. Kesen-gun. Iwate Prefecture (present Manriku-cho, Ofunato City), which at the time represented the largest tsunami disaster in history. In Kamaishi City, a maximum runup height of 15.1 m was recorded (at Kojirahama, Toni Bay), and 6,687 people, of a population of 12,489, died. Moreover, most fishing boats and fishing gear were washed away, forcing fishermen to close their businesses and exposing them to severe financial difficulties.

昭和=陸沖地震

The Showa Sanriku Earthquake

1933年(昭和8年)3月3日にM8.1の「昭和三陸沖地震」が発生し、 沿岸では震度5が記録される。正断層型の地震で、地震より津波によ る被害が甚大であった。この時の最大津波遡上高は綾里村の 28.7m で、 釜石市内では 11.8m を記録している。 津波は第6波まで襲来し、当時 の釜石市では、人口 31,637人中、死亡 164名、行方不明 240名という 被害を受けた。隣接する唐丹町本郷(現釜石市)の被害が甚大で、818 名が犠牲となっている。この地区では教訓として、津波浸水ラインに 2,800本の桜並木をつくり、防災意識を後世に伝えることが目指された。 その桜並木は現在も同じ場所に立っている。

The normal fault-type Showa Sanriku Earthquake, with a magnitude of 8.1, occurred on March 3, 1933. A seismic intensity of 5 was recorded along the coast. The tsunami caused worse damage than the earthquake. The maximum tsunami run-up height was 28.7 m in Ryori Village and 11.8 m in Kamaishi City. Six tsunami waves reached the coast, leaving 164 people dead and 240 missing out of the then population of 31,637. Neighboring Hongo, in Toni-cho (now merged with Kamaishi City) was badly damaged, with 818 people killed. In this area, they planted 2,800 blossoming cherry trees along the tsunami inundation line to mark how high the water rose, and to promote disaster prevention awareness to future generations. The row of cherry trees still stands.



昭和三陸沖地震における津波被害 / Tsunami damage caused by the Showa Sanriku Earthquake



-チリ地震による津波被害 / Tsunami damage from the Chile earthquake

チリ地震 The Chile Earthquake

1952年(昭和 27年)の十勝沖地震津波、1960年(昭和 35年)の チリ地震津波、1968年(昭和43年)の十勝沖地震津波といった地震 津波は、漁業を中心に沿岸部に被害をもたらした。中でもチリ地震は、 チリ南部で発生した M8.5 の地震による津波が、地震発生から 22 時間 後に日本の太平洋沿岸に来襲し、全国で142人の犠牲者を出している。 しかし幸いなことに、釜石市において死者は発生していない。

Tsunami disasters caused by earthquakes, such as the 1952 Tokachi-oki earthquake and tsunami, the 1960 Chile earthquake and tsunami, and the 1968 Tokachi-oki earthquake and tsunami, inflicted severe damage on coastal areas, mainly to fisheries. The tsunami caused by the 1960 Chile earthquake (M 8.5) hit Japan's Pacific coast about 22 hours after the earthquake itself, killing 142 people around the country. Fortunately, no deaths occurred in Kamaishi City at that time.

町村部落名		明治三陸津波	昭和三陸津波	
		津波最高高	津波最高高	
釜石町	釜石	5.53m	7.90m	
	平田	5.90m	7.50m	
鵜住居村 両石		10.54m	13.00m	
	箱崎	5.80m	8.50m	
	片岸	6.90m	6.40m	
唐丹村	小白浜	13.20m	15.10m	
	本郷	10.93m	13.50m	

〈釜石艦砲射撃〉

During WWII, Kamaishi, where iron ore was produced, became increasingly 製鉄所を擁する釜石は、第二次世界大戦中、軍事産業の拠点としての important as a base for military production. Kamaishi was made a target for attack 重要性を増していた。このため、連合軍からの攻撃対象の一つとされ、 by the Allied forces, and was the only mainland target to be subjected to naval 沖縄や硫黄島などの諸島部を除いた日本国土主要4島の中で唯一、大規 hombardment 模な艦砲射撃を受けている。1945年(昭和20年)7月14日、第34.8.1 On July 14, 1945, under the command of the 34.8.1 task force, the battleships South 任務隊率いる戦艦サウス・ダコタ、インディアナ、マサチューセッツ、 Dakota, Indiana, Massachusetts, the heavy cruiser Quincy, and the Chicago, 重巡洋艦クインシー、シカゴなどが、「釜石製鐵所と港地区の一部」を opened their naval bombardment of the Kamaishi Works and part of the Minato area. It lasted from 12:10 to 14:10, with as many as 2,565 rounds being fired. 主要目標として砲撃を開始した。砲撃は12時10分から14時15分ま Artillery strafing by aircraft carrier-based fighter planes occurred the next day. で続き、2,565 発もの砲弾が市内に降り注いだ。翌日には艦上戦闘機に The steel works, the Suzuko and Tadagoe district, and the Ureishi-Matsubara よる機銃掃射が行われている。製鉄所、鈴子・只越地区、嬉石・松原地 district were severely damaged. Of the citizens who evacuated to air-raid shelters, 区などが大きな被害を受け、防空壕に避難した市民の中には砲弾の破片 a number were killed or injured by shrapnel fragments, the blasts, or by being や爆風で死傷する者、壕の崩壊で圧死する者が相次ぎ、着弾により発生 crushed to death by the collapse of their shelter. A fire caused by naval gunfire also burned down the town, leaving a scene of devastation. The second round of naval した火災で街は焼野原となった。2回目の艦砲射撃は、長崎への原爆投 gunfire began on 12:47 on August 9, just 1.5 hours after the Nagasaki atomic bomb 下の約1時間半後の8月9日12時47分に開始されている。アメリカ had been dropped. The attack by 17 American warships and another five British 艦17隻にイギリス艦、ニュージーランド艦など5隻が加わった約2時 and New Zealand warships was so intense that the American battleships alone 間にわたる砲撃は苛烈を極め、米艦だけで2,781 発の砲弾が使用された。 fired as many as 2,781 shells. The steelworks was attacked again, and company 製鉄所が標的とされただけでなく、内陸の中妻や小川・小佐野も攻撃対 housing complexes in Nakazuma, Kogawa and Kosano were also targeted. In 象とされた。市街地の大渡・東前近辺も火災で焼失し、773名の市民が the urban area, the Owatari and Higashimae areas were incinerated, killing 773 residents. (Source: Kamaishi Naval Bombardment Damages Publications). The 犠牲となっている(出展:釜石艦砲戦災誌)。この出来事を伝えるため Kamaishi City War Damages Museum was opened on August 9, 2010, but it closed 2010年(平成22年)8月9日に、釜石市戦災資料館が開設されたが、 only after 7 months because many documents were washed away by the Great その7ヶ月後に発生した東日本大震災の津波によって被災し、資料の East Japan Earthquake tsunami. The remaining materials are now on display at the 多くが流出した。現在は救出された一部の資料が市の郷土資料館で展示 local museum. されている。



艦砲射撃により焼け野原となった中心部 / Central area devastated by naval gunfire

06 釜石復興の軌跡




______ 唐丹本郷の桜並木 / Cherry Trees in Hongo, Toni-cho

Naval Bombardments of Kamaishi during WWII

鵜住居 ³ Unosumai	14:T91-00 1419 Ceased Firing	1210 Con 指出	12:10開始 nmence Firing
く、 市街地 Downtown	Solution of the second	Bombaran Bombaran Bombaran	to an and the second
製鉄所で	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	Chart of 2nd	Ist Bomband
	2:49開始] hence Eiring	Track Ct	Pack Chart of 19 19 19
唐丹 ① Toni	14:45止め… 1445 Ceased Firing	# <i>\</i> /	5km





2011.03.7




鵜住居片岸地区を襲う津波 / Tsunami hitting the Unosumai Katagishi Area



浜町津波緊急避難場所から津波を見守る住民 / Residents watching the tsunami from the Hamacho tsunami emergency evacuation area







甚大な被害

2011 年 3 月 11 日に発生した東日本大震災は、三陸沖の牡鹿半島の 東南東 130km付近を震源とする巨大地震で、M9.0、最大震度 7 が観測 されている。釜石市では、中妻町で震度6弱が観測された。市内の両石 湾では TP + 19.3m、大槌湾では TP + 15.4m の遡上高を観測し、市内 最大遡上高は両石湾で TP + 32.87m を記録している。この地震と津波 で 1,064 人(行方不明者数 152 人、関連死認定者数 106 人含む)が命 を落とし、全住家数 16,182 戸のうち 4,704 戸が被災 (全壊 2,957 戸、大 規模半壊 395 戸、半壊 304 戸、一部損壊 1,048 戸)、全事業所の 57.7% が浸水被害を受けている。特に東部地区と鵜住居地区の被害が甚大であ り、鵜住居地区では最も多くの死者を出している。

Extensive Damage

The Great East Japan Earthquake, which occurred on March 11, 2011, was a massive seismic event whose epicenter was about 130 km east-southeast of Ojika Peninsula off the Sanriku coast, with a magnitude of 9.0 and a maximum seismic intensity of 7. Seismic intensity in Kamaishi was recorded as 6 at Nakazumacho. In the city, the tsunami run-up height was T.P. (Tokyo Peil, the mean sea level of Tokyo Bay) +19.3 m in Ryoishi Bay, T.P. + 15.4 m in Otsuchi Bay. The maximum tsunami run-up height in the area was T.P. + 32.87 m in Ryoishi Bay. The earthquake and tsunami claimed the lives of 1,064 people (including 152 missing and 106 registered as related deaths). 4,704 out of 16,182 homes were damaged (2,957 completely destroyed, 395 partially [40 - 50 %] destroyed, 304 partially [20 - 40 %] destroyed, and 1,048 significantly damaged). 57.7% of offices were damaged by inundation. The Tobu Area and the Unosumai area were particularly severely damaged, with the Unosumai area suffering the highest number of deaths among nearby areas.

各地区の被害 Damage in Each Area

鵜住居地域

The Unosumai Area

大槌湾湾奥の鵜住居町と両石湾湾奥の両石町を中心に、両湾を隔てる 箱崎半島の集落群を加えたエリアを鵜住居地域と総称する。大槌町に接 する釜石市沿岸部北端の地域である。震災時は、鵜住居町の鵜住居川・ 両石町の水海川を遡上した津波が住宅地に溢れ、2,657世帯 6,630人の うち、580名が死亡・行方不明となった。地区全体の死亡率は8.75% と市内で最も高く、地区別で、箱崎白浜(10.85%)、室浜(10.66%)、鵜 住居 (10.02%)の被害が大きくなっている。

The Unosumai area includes Unosumai-cho in the inner part of Otsuchi Bay and Ryoishi-cho in the inner part of Ryoishi Bay, and includes the communities on the Hakozaki Peninsula, which is located between the two bays. It occupies the north end of the coastal area of Kamaishi City bordering on Otsuchi Town. At the time of the disaster, the tsunami swept up the Unosumai-gawa River in Unosumai-cho and the Mizuumi-gawa River in Ryoishi-cho and flooded into residential areas. Of 6,630 people in 2,657 households, 580 people were killed or went missing. The death rate of the whole area was 8.75%, the highest in the city. The damage was especially serious in the Hakozaki-Shirahama area (10.85%), the Murohama area (10.66%) and the Unosumai area (10.02%).

東部地域 The Tobu Area

谷石湾奥に突き出た鎌崎より北側の湾岸が東部地区である。この地域 は市の中心部で、漁業で栄えた頃の旧市街地である沿岸地区、事業所や 商業施設、市庁舎等がある市街地地区で構成され、旧漁村である松原・ 嬉石、丘陵部の住宅地、大平地区に隣接している。震災前には、隣接 地区を含んで 3,336 世帯 6,971 人が居住し、その約半数が市街地区に集 中していた。229名の死亡・行方不明者のうち約140名が沿岸・松原・ 嬉石・大平地区で、同地区の死亡率は3.29%であった。新浜町(同6.82%)、 嬉石(同 5.26%)の被害が大きかった。

The coastal area along Kamaishi Bay north of Kamasaki is called the Tobu Area. This area is the center of the city, and comprises the coastal old urban area which in the past had a prosperous fishing industry, the newly-developed urban area with offices, commercial buildings and the City Hall. It is adjacent to the former fishing villages of Matsubara, Ureishi, and Odaira, now hilly residential areas. Before the disaster, the population stood at 6.971 in 3.336 households, about half of which were concentrated in urban areas. Of the 229 victims dead or missing. about 140 were found in the coastal area, or the Matsubara. Ureishi or Odaira districts, whose mortality rate was 3.29%. Mortality rates were especially high in Shinhama-cho (6.82%) and Ureishi-cho (5.26%).

平田地域 The Heita Area

釜石湾の鎌崎より南側の沿岸地域で、釜石湾の内湾である平田湾湾奥 の平田地区、南側の尾崎半島付け根の集落の尾崎白浜と佐須から構成さ れる。沿岸地域を南北に結ぶ国道 45 号沿いに、地区の中心となる三陸 鉄道リアス線・平田駅があり、その利便性から戦後人口が急増した地域 である。震災時には 1,539 世帯、3,848 人が住んでいたが、24 名が死亡・ 行方不明になった。同地区の死亡率は 0.62% である。

The coastal area along Kamaishi Bay, south of Kamazaki, is called the Heita Area, It consists of the Heita area along the inner part of Heita Bay, an inner bay within Kamaishi Bay, and the Ozaki-Shirahama and Sasu areas, located at the base of the Ozaki Peninsula on the south side of Kamaishi Bay. National Highway 45, which connects the coastal area from north to south, as well as the Sanriku Railway Rias Line's Heita Station, now provide links between the communities in the area. Their convenience brought a rapid increase in the population after the war. At the time of the disaster, there were 3,848 residents in 1,539 households, and 24 people were killed or went missing. The death rate in this area was 0.62%.

唐丹地域 The Toni Area

唐丹湾沿岸の地域が唐丹地区と呼ばれる。大船渡市旧三陸町エリアに 隣接する釜石市の南端に位置し、江戸時代には旧仙台藩領に属していた。 片岸大和熊野川が流れる湾奥の低地帯と、唐丹湾内が主な居住地域であ り、古くから漁業で栄えてきた。今日でも漁業を核とした水産業が主要 産業となっている。発災時には、津波が川を逆流するなどして低地部の 内陸深くまで津波の被害を受けている。今回の地震では805世帯2,106 人のうち 21 名が死亡・行方不明になった。同地区の死亡率は 1.00% で あった。

The area along the coast of Toni Bay is called the Toni area. It consists of the southern tip of Kamaishi City, adjacent to the former Sanriku-cho area in Ofunato City, and belonged to the former Sendai Domain until the mid-19th century. The main residential areas are the low area in the inner part of the bay into which the Katagishi Yamato Kumano-gawa River flows and the area along the Toni Bay, which prospered for a long time from the flourishing fishing industry. Even today, its main industry is fishing. When the disaster struck, the tsunami surged up the rivers and reached far into low-lying inland areas, which caused damage far inland. Of the 2,106 residents in 805 households, 21 were killed or are missing. The death rate in the area was 1.0%.




東部地区に押し寄せる津波 / Tstunami hitting the Tobu area



倒壊した唐丹湾防潮堤 / Collapsed seawall along Toni bay

ᆎᅜ	ㅅㅁ	死亡者数	行方不明	被災住家数		
地区				全壊	半壊	一部
釜石	6,971	176	17	1007	301	228
中妻	4,856	35	2	0	28	166
小佐野	8,308	40	2	0	23	197
甲子	6,014	22	2	0	13	147
鵜住居	6,630	627	122	1516	153	98
栗橋	1,263	13	3	0	0	3
平田	3,848	121	2	180	88	150
唐丹	2,106	30	2	254	93	59
計	39,996	1,064	152	2957	699	1,048





01 東日本大震災からの復興 Recovery from Great East Japan Earthquake

釜石市の復興の特徴

The Characteristics of Kamaishi City's Reconstruction

地区の特色を生かした復興まちづくりへの挑戦

釜石の復興は地域ごとに特色があり、土木と建築の協力など他の被災 地とは異なった復興手法が採用されている。釜石市における復興の考え 方は、以下の三つに要約できる。

- ・中央政府の方針や県からの指示を硬直的に受け止めるのではなく、 その背景にある論理を理解しつつ、長期的に意味を持つ合理的な判 断を尊重出来るよう、自ら情報を集め、自ら判断する。
- ・市内一律の画一的復興ではなく、地理的特徴、地区の歴史、住民意 向など各地域の特性を取り入れた復興方針を創出する。
- ・科学的、創造的、建設的な復興を実現するために、専門家と協働す るとともに地域住民とも密接なコミュニケーションを展開して、丁 寧な合意形成を構築する。


The Challenge of Town Reconstruction Utilizing the Characteristics of each Area


The Challenge of Town Reconstruction Utilizing the Characteristics of each Area The reconstruction methodology of Kamaishi is unique to each area. It is also different from other disaster-stricken areas' methodology. For example, we are setting up collaborative projects between civil engineers and architects. Our ideas can be summarized in the following three points.


· We will not rigidly adopt the national or prefectural government's policies, but



will take them on board and apply rational judgments with a view to the future. We will gather information and make our own independent judgments. · Instead of imposing a uniform reconstruction of the city, the city will develop a reconstruction policy that takes into account regional characteristics, such as geographical features, the history of the area and the wishes of its residents. · To realize scientific, creative and fruitful reconstruction, we will collaborate with leading experts and develop close ties with local communities.







東部地区の復興 The Characteristics of the Tobu Area Reconstruction


多重防御で嵩上げの無い安全で回遊できる街の復興 Town Reconstruction by Multiple Defenses without Elevation

釜石市では、東部地区が持つ、経済的・政治的な中核機能を極力停滞さ せないことが、都市の持続性の観点から最重要の課題であることを初めに 確認した。すなわち市民が求める津波に対する安全と町としての魅力を担 保しながら、素早い復興をどのように出来るのかが、最重要課題であり、 釜石市の復興の要でもあった。嵩上げを行わずに、安全で迅速な復興を目 指したこの地区におけるポイントは以下の5点にまとめられる。


- ①災害危険区域などの設定の基礎となる津波シミュレーションを柔軟に解 釈し、新たに整備される L1 防潮堤のみならず、湾□防波堤、緑のマウ ンドなどハザードを防災評価に取り入れ、想定浸水高の軽減に努める。 ②山に逃げる避難路を整備するとともに、それらを通り抜け動線などと有 機的に連携させる、防浪機能を考慮した空地の改変を行うなど、街中
- の防災力を向上させる。 ③1階部分を居住に供しない、基礎を所定の高さ以上に上げる、といった 建築側の対応で居住を可能にする段階的な災害危険区域の設定を行う。 これにより1階部分を商業用途や倉庫とした公営住宅の建設や、住みな がらの復興に道を開く。
- ④新制度である津波拠点事業を活用し、中心部に復興公営住宅を集積する とともに、大型商業施設から人の流れを街中に誘導する公共空間施設群 を整備する。
- ⑤主要な復興公営住宅のいくつかは見守りのしやすいリビングアクセス型 を採用し、コンパクトでありながら安心で安全な暮らしやすい街づくり を目標とする。

Kamaishi City initially confirmed that the most important issue in the reconstruction of the Tobu area was to maintain the city's sustainability by not allowing the core functions of the city's economic activities to stagnate. In other words, while ensuring the safety of citizens against tsunami and maintaining the attractiveness of the city, rapid reconstruction and how to organize it was the most critical issue and therefore the key to the reconstruction of Kamaishi City. The aim of safe and fast reconstruction without elevation can be summarized in the following five points.

(1)Tsunami simulation, which is the basis for the judgment of disaster risk areas



- etc., should be interpreted with flexibility. Not just the newly developed L1 seawall, but also facades such as bay mouth breakwaters and green mounds should be incorporated into the disaster prevention assessment to minimize the estimated inundation height.
- (2)Evacuation routes to the mountains should be actively developed, and they should be organically linked to the normal flow of traffic. Vacant land should be modified to maximize its wave-protective function. These measures will improve disaster prevention in the city
- (3)Different levels of disaster risk areas should be established to enable reconstruction while people continue to live in the area. For example, rules should be made for not using the ground floor for residential purposes, or mandating the raising of the base above a predetermined height. As a result, there will be a way to construct public housing with the ground floor used for commercial purposes or as warehouses, or to reconstruct buildings while people remain in residence. (4)Utilizing the newly established tsunami base project, public housing should be built in the center of the city, and a collection of public facilities should be developed to draw people from large commercial facilities into the city. 5 Aiming to make the town compact, safe and comfortable to live in, some of the major public housing for disaster victims should be of the living access type, with structures that allow neighbors to look out for each other.



鵜住居地区の復興 Reconstruction of the Unosumai Area

平地と山を結ぶ避難路と連携した街の復興

Reconstruction of the City in Cooperation with Evacuation Routes Connecting Flatlands and Mountains



広い低平地であったため、市内で最も大きな被害を受けたこの地域は 「鵜住居の出来事」でよく知られる防災教育に熱心な地域でもある。この 場所の復興の特徴は以下の5点にまとめられる。

- ①海岸線のL1防潮堤と水門を評価し、小規模な嵩上げを伴う区画整理に より居住地を確保する。
- ② L2 津波時における居住地の安全を確保するために地区の中心部の高台 に地域の避難場所ともなる学校を再生する。
- ③学校の再生にあたり、土木と建築を一体的に解き、安全で魅力的な環境 を実現する。
- ④駅前の再生では多くの人が犠牲となった防災センターの跡地に慰霊の ための祈りのパークと、防災教育と交流の拠点となる伝承施設と物販交 流施設、体育館を整備する。
- ⑤旧学校跡地に環境共生型のスタジアムを建設し、スタジアムから学校ま でをランドスケープで繋げ、災害時には避難動線となる新しい街の軸を 生み出す。


Being located on a large area of low-lying land, the Unosumai area suffered the most damage in the city. The area is well known for the "Tragedy of Unosumai," and its people have been extremely active in disaster management education. The features of the reconstruction of Unosumai are summarized in the following five points.

(1)L1 coastal levees and floodgates to be elevated, to secure residential areas through small-scale elevation.

(2)To ensure the safety of residents at the time of L2 type disasters, a school on a hill in the center of the area will be restored. The school will also serve as a community evacuation site

(3)Civil and architectural engineering will be blended to realize a safe and attractive school environment

(4)In restoring the station, we will build a memorial park, a memorial museum, a commercial communications center, and a gymnasium on the former site of the Disaster Prevention Center, where many people met their death in the disaster. (5)We will build an environment-friendly stadium on the former site of a school and connect the stadium and the newly constructed school by landscaping. This area will act as a new city axis that will serve as an evacuation route in the event of disasters.



小白浜地区の復興 The Characteristics of the Revival of the Kojirahama Area


もとの集落の構造を再生するコンパクトな復興 Reconstruction of a Compact Community by Restoring the Original Village Structure

このエリアは旧唐丹村に属し、漁業を基幹とするいくつかの集落から 構成されている。その中には集落を海岸から後退させることで防潮堤の 無い復興をいち早く成し遂げた花露辺や、1933年の昭和三陸沖地震の被 災を伝承する桜並木をもう一度町の中心軸として位置づけ、それと共存 する形で、新たな復興公営住宅を整備した本郷などが含まれている。こ の唐丹地区の拠点である小白浜の復興の特徴は以下の4点に集約するこ とが出来る。

- ①発災時に居住に供されていた低平地は安全が保障しにくい地域と評 価し、災害危険区域を設定して移転を積極的に推進する。
- ②集落の歴史を残す目抜き通りを街の骨格と位置付け、両端に公共的 復興事業を導入し、地域の特性を生かした復興を目指す。
- ③海側の拠点には、コミュニティ配慮型の復興公営住宅戸地区の公民館 を、既存の民間店舗を併設する形で整備し、集落の継続性が維持され るように配慮する。なお、事業プロセスの途中においては、敷地内に 古くからあった蔵の活用も目指されたが、復興交付金の枠内での再生 が困難であったため、残念ながら除却することとなった。
- ④山側の拠点においては、この地域にある学校施設を再生する。別な場 所で被災した小学校を取り込んで、小中併設校とするには、限られた 敷地であったが、土木と建築の技術を統合することで、斜面を活用し た魅力的な学校空間の再生に結びつける。

This area belongs to former Toni village and consists of several fishing communities. These include Kerobe, where rapid restoration was achieved by moving the community inland to avoid the need to build sea walls, and Hongo, where new public housing was developed in a way that coexists with an important row of cherry trees to become the center of the town once again. The row of cherry trees marks the farthest reach of the damage caused by the Showa Sanriku Earthquake and the resultant tsunami in 1933. The features of the reconstruction of Kojirahama, the regional hub of the Toni area, can be summarized in the following four points.

(1)Recognize that low-lying areas cannot be guaranteed as safe, even if they were residential areas at the time of the disaster, and actively register such low-lying areas as at risk of disasters to encourage relocation.



- (2)Recognize the main street, that has a long history as being a center of local communities, as the core of the town, and promote public reconstruction projects at both ends of the street to restore local characteristics.
- (3)In the sea-facing area, develop a community center for residents in communityfriendly public housing for post-disaster reconstruction. The center should be attached to an existing private commercial facility to maintain the community's continuity. During the process, the possibility of using old warehouses on the site was sought, but the idea was turned down due to the lack of funds within the reconstruction grants framework.
- (4)In the mountains, reconstruct a school which incorporates other elementary schools that were damaged in other areas and will act as both an elementary and a junior high school. Although the site is mountainous and cramped, revitalize attractive school spaces by combining architectural and civil engineering technologies to make the most of the slopes.



02 釜石市の復興事業 Reconstruction Projects in Kamaishi City

復興の道のり The Road to Reconstruction

撓まず屈せず Never give up

2011 年 3 月 11 日 14 時 46 分 18 秒に起きた東日本大震災から数年 が経過し、釜石市では多くの復興事業が実現している。時系列的に状 況・事業を振り返ることで、復興までの道のりを辿る。

Eight years have elapsed since the Great East Japan Earthquake struck at 14:46:18 on March 11, 2011. Since then, a number of projects have been carried out in Kamaishi City. The process of reconstruction to date can be better appreciated by reviewing the situation and projects in chronological order as described below.



-ケードのあった旧商店街 / Old shopping arcade



浜町を襲う津波 / Hamacho hit by tsunami



鵜住居復興スタジアム / Kamaishi Unosumai Memorial Stad



東部地区フロントプロジェクト 1(市民ホール)/ Tobu Area Front Project (Civic Hall)

復興後期 Late Stage of Reconstruction

震災慰霊・津波伝承(祈りのパーク)/Disaster and tsunami memorial (Kamaishi Memorial Park)

それぞれの復興事業を複合、並走させながら、震災前の状態に単 に戻そうとするのではなく、次世代に誇れるまちの創造を目指して、 様々な取り組みが行われている。

In Kamaishi City, we are working on reconstruction with the aim of creating a town that contributes to the next generation rather than simply rewinding the clock to a time before the earthquake, by collaborating in or collaterally promoting multiple projects.



学校復興事業(唐丹)/School Reconstruction Project (Toni)



平田仮設団地 / Heita temporary housin



復興公営住宅 / Reconstruction public housing

復興前期

2011年6月の復興まちづくり集中WSより東部地区を中心とした まちづくりの方向性が地域で共有された。ここから「かまいし未来の まちプロジェクト」等の特徴的な事業が進められていった。いち早い 住まいの復興を目指して、いくつかの地域で復興公営住宅が完成した。

At an intensive workshop on Town Reconstruction in June, 2011, the principle of community planning, in which the Tobu area was made the center of the community, was shared by all the communities. This workshop supported the launch of many distinctive projects, such as the "Kamaishi Future Town Project."



に残る瓦礫 / Remaining rubble in Kojiraha

東日本大震災の発生と避難 Occurrence of The Great East Japan Earthquake and Evacuation



旧釜石第一中学校避難所 / Evacuation Center at the Former Kamaishi Dai-ichi Junior High



復興まちづくりワークショップ / Town Reconstruction Workshop





緑のマウンド / Green mound

災害時緊急対応から復旧へ

From Disaster Emergency Response to Recovery

災害時緊急対応 **Disaster Emergency Response**

発災当日、釜石市に最初の大津波警報が発令されたのが、2011年3月 11日14時49分である。市の災害対策本部では、沿岸地域6,354世帯 14,710人に対して避難指示を発令し、計17回の防災行政無線放送を行っ た。市では、津波の場合には、高台などの指定された緊急避難場所にま ず避難し、その後拠点避難所に移動することをあらかじめ周知していた が、突然の発災で様々な混乱も生じている。咄嗟の判断が生死を分ける 過酷な状況の中で、高台に避難した多くの人が助かっている。

Warning and Evacuation

On the day of the disaster, the first "major tsunami warning" was issued to Kamaishi City at 14:49 on March 11, 2011. The city's disaster response headquarters issued evacuation orders to 14,710 people in 6,354 households in coastal areas, and broadcast through disaster prevention administrative radio 17 times. The city had previously

・傷病者への対応

市内の医療機関の多くが被災し、傷病者の処置や慢性期患者への対応 など医療関連課題も数多く発生した。最初期には、阪神淡路大震災を契 機に組織された DMAT(Disaster Medical Assistance Team) が、中長期に は、日本赤十字社、自衛隊、各県医師会などの災害派遣医療チームが市 内に派遣されている。しかしながら当初は、各チームや行政組織が持つ 情報を共有する仕組みがなく、複数の医療チームが現地でバッティング するなど、問題も生じていた。そこで、釜石医師会の声がけによって、 谷石市災害対策本部内の保健医療班として各医療チームを調整すること で、情報収集とその提供、役割分担と調整、釜石薬剤師会からの薬剤提 供などの各サポートも組織的に提供される災害医療体制が構築された。

・ご遺体への対応

発災直後、自衛隊をはじめ、兵庫県警などがいち早く駆けつけられ、ご 遺体の捜索をはじめとした治安維持に尽力したことで、多数のご遺体が発 見された。釜石市は、市内4か所に安置所を設けたが、収容、検視、身元 確認、安置、ご遺族への引渡し、火葬などが行えたのは、市職員をはじ め自衛隊、国土交通省、岩手県、全国の警察関係者、医師会、歯科医師会、 民間葬祭業者、釜石市消防団、市民ボランティアなど多数の方々が個々の 努力を積み上げた結果である。津波に襲われ逃げようとした車の中で亡く なった方々の遺体を市職員や有志の人々が懸命に収容する釜石の状況は、 石井光太著「遺体」に克明に記録されている。震災の混乱の中で、残るこ との少ない遺体収容作業の記録として貴重なものと言える。

・避難所の開設と運営

発災により、多くの住宅が流され、住民たちが行き場を失った。その ため3月11日から市役所や旧釜石第一中学校などを避難所として開放 し、避難者だけでなく帰宅困難者の一時収容が始まった。しかしこれら は応急的対応であり、収容可能人数も大幅に超過していたため、翌日か ら、西部地区にも避難所を開設し、被災者を移送することになった。避 難所の開設・運営には、一部で混乱もあったが、多くは地域の積極的な 支援で実現を見た。被災地と後背地の密接な連携が取れたのも被災前か らの防災活動の成果でもあった。



announced that citizens should evacuate to a designated emergency evacuation site, such as high ground, and then move to an evacuation center if a longer stay is needed. However, the sudden occurrence of the disaster caused a high level of confusion. Although it was a serious situation in which quick judgment could determine life or death, many people evacuated to high ground and survived.

Response to the Needs of the Sick and Injured

Many medical institutions in the city were affected by the disaster, and many medicalrelated problems arose, including treating sick and injured people and caring for chronically ill patients. In the early stages, the DMAT (Disaster Medical Assistance Team), which was organized in response to the Great Hanshin-Awaji Earthquake of 1995, was dispatched. In the mid to long term, disaster relief medical teams from the Japanese Red Cross Society, the Self-Defense Forces and prefectural medical associations were dispatched to the city. Initially, there was no framework for sharing information between local governments and medical teams, and sometimes there were too many medical teams at one site while others site lacked them. Prompted by the Kamaishi Medical Association, each medical team was then coordinated by Kamaishi City Disaster Response Headquarters. In this way, a disaster medical response framework with systematic information sharing, role-sharing, coordination, and drug provision from the Kamaishi Pharmacist Association was built

Care of the Dead

Immediately after the disaster, the Self-Defense Forces and the Hyogo Prefectural Police rushed to the city and made efforts to search for the bodies of victims as well as to maintain public order. Many bodies were found as a result. Kamaishi City set up four morgues in the city, and, thanks to the efforts of many people, including city employees, the Self-Defense Forces, the Ministry of Land, Infrastructure, Transport and Tourism, Iwate Prefecture, police officers from all over Japan, medical associations, dental associations, private funeral service providers, the Kamaishi City Fire Brigade, and citizen volunteers, they were able to be accommodated, examined, identified, given benediction, handed over to the bereaved families, and cremated. The situation in Kamaishi where city officials and volunteers worked hard to recover victims' hodies from cars, where victims were killed during escaping from the tsunami, was recorded in detail in "Corpse," by Kota Ishii. The book is valuable as a record of bodies' recovery work that is little known due to the confusion that surrounded the disaster.

Establishment and Operation of Evacuation Cneters

Many houses were washed away by the disaster, leaving numerous residents homeless. In response, the City Hall and the former Kamaishi Dai-ichi Junior High School were opened to the public as evacuation centers on March 11, allowing temporary accommodation not only for evacuees but also for those unable to return to their homes. However, these were emergency measures, and the capacity of the shelters was far below what was needed. So, on the following day, additional evacuation centers were opened in the western area, and the government started to transfer evacuees to the western-area evacuation centers. Although there was some confusion associated with the setting up and operation of evacuation centers, most of it was solved by the active support of local communities. Close cooperation between the disaster-stricken areas and the unaffected backlands was also a result of disaster prevention programs that had been in place before the disaster

避難所から応急仮設住宅へ

発災から5ヵ月後の2011年8月10日にすべての避難所が閉鎖され、 All evacuation centers were closed on August 10, 2011, 5 months after the disaster. Evacuees moved to "designated temporary housing" and temporary 市民は「みなし仮設」や仮設住宅などへ移っていった。市内には 3,164 housing. The city has built 3,164 temporary housing units. In addition, 3 municipal 戸の仮設住宅が建設され、既設住宅を仮設住宅の扱いとするみなし仮設 housing units, 33 prefectural housing units, 223 employment promotion housing 住宅も、市営住宅3戸、県営住宅33戸、雇用促進住宅223戸、民間賃 units, and 432 private rental housing units have been certified as "designated 貸住宅 432 戸が認定され、合計 3,855 戸の仮設住宅を市内で確保するこ temporary housing," which comprise existing housing designated as temporary とが出来た。また、市による仮設住宅の建設は、以下の3つの原則に従っ housing. A total of 3,855 units were thus secured. Construction of temporary て行われている。 housing by the city government was promoted according to the following 3 principles


- ・子供たちの成長や運動を阻害しないよう学校用地には作らない。
- ・復興に関する意向の確認を容易にするとともに、被災弱者へのきめ 細かい対応を可能とするため、コミュニティは極力分断しない。
- ・長期にわたる避難生活で疲弊しないよう生活の利便性に配慮する。

コミュニティに配慮した応急仮設住宅

市役所職員による用地交渉や、企業の土地の提供によって最も早く完 The earliest move into Heita's temporary housing started in August 2011, after city officials had negotiated the use of the land with its corporate owners. 成した平田の仮設住宅への入居は、2011年8月に始まっている。この Because this temporary housing complex is on a relatively large scale of 240 units, 仮設団地は240戸と比較的大きな規模となることから、専門家の支援 it was decided to experimentally develop community-friendly housing with the を受けてコミュニティに配慮した仮設住宅の実験的な整備がなされるこ support of experts. This temporary housing, designed by the University of Tokyo's ととなった。東京大学大月研究室によるこの仮設住宅は、地域センター Otsuki Laboratory, was well liked by residents, who appreciated the canopy と被災弱者が中心に居住するケアゾーンが天蓋付きのデッキで繋がって deck connecting the community center and the care zone where the vulnerable were mainly living. The "Home-For-All" building, designed by the architect Riken おり、居住者の評判も良かった。また、建築家山本理顕設計による「み Yamamoto, also incorporated designs to minimize the problems that might arise in んなの家」も整備され、仮設生活で生じる問題を軽減する工夫がなされ temporary housing. Along with the completion of new public housing and housing た。復興公営住宅の整備や住宅団地の造成の完了にあわせ、仮設住宅も complexes as part of the reconstruction, temporary housing has been gradually 徐々に規模を縮小し、2019年7月現在、被災入戸数150戸を残すのみ reduced. As of July 2019, only 150 temporary housing units are left, with all of them で、2019年度末には全て解消される予定である。 scheduled to be closed by the end of FY 2019.



平田仮設団地平面計画 / Heita's temporary housing plan



From Shelters to Temporary Housing

· No building on school grounds so as not to impede children's education or activities

 Community cohesion must be promoted to be able to share decision-making about reconstruction and to support the vulnerable.

· Living convenience must be taken into consideration such that the moved population is not exhausted by prolonged living as evacuees.

Community-Friendly Temporary Housing



-平田のみんなの家 / "Home-For-All" in HEITA

住民と行政の協働

Cooperation between Residents and the Governm

迅速な住民 WS による提案づくり

震災直後、争点となったのが、大きな被害を受けた東部地区をもう一 度地域の中心として集中的に再生するのか、復旧は限定的なものとし、 都市中核機能を内陸の西部地区に移転するかという方向性の選択であっ た。市では民意を確認すべく、庁内の復興プロジェクトチームのアドバ イザーで、後に復興ディレクターとなる伊東豊雄、小野田泰明、遠藤新 の3氏と協力し、2011年5月4日に、東部地区の浸水地域で「まずやっ ペし釜石ワークショップ」を、翌月の6月11日~13日には、西部地 区の合同庁舎などを会場に、「まちづくり集中ワークショップ」を行っ た。前者は、津波で壊れたガラスや天井がそのままで、騒然とした空気 感の残る場所での開催であったが、意見を公共の場で直接交換する貴重 な機会となった。多くの参加者を得た後者では、東部を魅力ある場所と し、そこに戻ろうという意思が、参加者から具体的に示された。東部地 区、鵜住居地区、唐丹地区における復興計画の策定は、これらの対話や 関係者・専門家との協議を踏まえて行われた。事前のワークショップで、 専門家と市民が、被災者の気持ちに寄り添いながらも、復興の現実性に ついて具体的に議論していたために、復興計画でもその骨子を建設的な 形で引き継ぐことが出来ている。


その他、半島部の集落においても、自治体職員が各集落まで足を運び、 民意の汲み上げを行った。2011 年 5 月 12 日より 1 巡目の復興まちづ くり懇談会が開かれ、住民の合意形成が目指されている。花露辺などの 地区では、地域のリーダーの貢献で、いち早い合意形成に至った。

それ以降も各地区で、復興まちづくり懇談会や、その後継の復興まち づくり協議会・地権者連絡会が、定期的に開催されるなど、合意形成に 多くのエネルギーが注がれている。こうした初動が、早期の計画策定や 用地買収などにも良い影響を与えることになった。

Quickly Creating Proposals Using Resident Workshop まずやっぺし釜石ワークショップ / "MazuYappeshi" Kamaishi Workshop

The critical guestion immediately after the earthquake was the choice of the course of action for the reconstruction. More specifically, whether to proceed with the reconstruction of the heavily damaged Tobu area as the city center again, or to relocate the city's working center to the western area of the inland region. To confirm the wishes of the residents, the city conducted two workshops in cooperation with Toyo Ito, Yasuaki Onoda, and Arata Endo, the advisors to the city's reconstruction project team, who later became the directors of the reconstruction project. The first workshop was named the "MazuYappeshi Kamaishi Workshop," held on May 4, 2011, in the Tobu area that had been flooded. The second one was the "Intensive Workshop on Reconstruction of Towns and Communities," held in the joint government buildings in the western area from 11 - 13 June 2011. The former workshop was held in a location still in chaos after the disaster, with broken glass lying around and collapsed ceilings. In spite of the disagreeable conditions, it was a valuable opportunity for the city to exchange opinions directly with residents in open session. Numerous participants attended the latter, where the residents made known their wish to rebuild the Tobu area as an attractive place to live. Reconstruction plans for the Tobu area, Unosumai area, and Toni area were formulated based on these types of dialogues and discussions with the relevant parties and experts. Thanks to practical discussions between experts and residents about the possibilities for reconstruction in advance while considering the victims' feelings, the city was able to incorporate the main elements of the residents' wishes in the reconstruction plan in a constructive way. Officials of the local government traveled to each settlement in the peninsula to solicit residents' opinions. The first round of the Town Reconstruction Meetings was started on May 12, 2011, aiming at consensus-building among the residents. In some areas such as Kerobe, the contribution of local leaders led to the attainment of an early agreement.

Since then, people have been spending significant energy on consensusbuilding, by holding meetings regularly, including Town Reconstruction Meetings and their successor, the Town Reconstruction Council, and the landowners' liaison councils. These initial activities had a positive impact on early planning and land acquisition.



復興計画当初案 / Initial draft of Reconstruction Plan



6月13日の住民ワー クショップでの成 果。緑のマウンドな ど計画に引き継がれ たアイデアが多く含 まれている。/ Results of the workshop held on June 13. Many ideas were carried over to the plan, including for green mounds.





復興まちづくり集中ワークショップ / Intensive workshop on town reconstruction

市民主体の組織設置

住民主体の復興計画を策定するため、市職員は発災直後から、市内の between residents and city officials, a sense grew in each region of 'being in the same boat,' and reconstruction plans were eventually formulated. In large areas 各集落・地区を全21地区に分け「まちづくり懇談会」を行った。これ such as the Tobu Area and Unosumai area, there were many participants and らは後に合意形成体としての「まちづくり協議会・地権者連絡会」に移 therefore many opinions, but both sides worked conscientiously and patiently to 行し、復興意向の定期的共有は継続されていく。 share their opinions. The establishment of resident-led organizations has led to a 発災当初は、厳しい意見も多く、意向がまとまらない状況も見られた strong regional flavor being seen in each reconstruction, which differs from area が、住民と市職員の歩み寄りを通じて、各地域で意識の共有が図られ、

復興計画が策定されていった。東部地区や鵜住居地区といった大きな地 区では参加人数が多いために、様々な意見の乱立もあったが、双方が根 気強く調整を行うことで、比較的早期に方針が決定している。このよう に住民主体の組織を設置したことが、地区ごとに異なる地域色豊かな復 興の実現にも繋がっている。

Establishment of a Civil Organization

To be able to formulate a reconstruction plan led by the residents, city officials held individual Town Reconstruction Meetings for all of the 21 areas in the city, starting immediately after the disaster. These later took the form of Town Reconstruction Council and Landowners' Liaison Councils, and the regular sharing and discussion of reconstruction propositions continued.

Immediately post-disaster, there were many strongly held opinions, and in some cases it was impossible to reach an agreement. However, through compromise

庁内における機動的な組織づくり

市では復興を創造的に進めるため、多くの事業を並行して進めたが、 それに携わる職員のマンパワーの不足や事業ノウハウの不足に常に悩ま されていた。そうした不足を補うため、2018 年度末までに県内外自治 体をはじめ、73団体から延べ771名の人員の派遣を受け、復興事業を 含む様々な事務事業への対応が行われた。

釜石市は、甚大な被害を受け、多くの自治体が被災者対応や復旧に手 一杯であった発災直後においてすでに、復興によるまちづくりの必要性 を見通し、当時の建築・土木の専門職員有志を中心に、2011年3月24 日、復興プロジェクトチームを立ち上げている。国の直轄調査が始まる かなり前の段階から学識経験者や民間技術者といった人材を招聘し、専 門的ノウハウの導入にも取り組んでいた。

2011年10月1日には、フロントプロジェクト (FP)を始めとする復 興を先導する事業を進めるために、復興推進本部リーディング事業推進 室が立ち上げられている。当初2名だけの部署であったが、計画立案と 並行して、土地買収を先行して進めるなど、効率的な事業進捗に貢献し ている。

Development of a Flexible Organization within the Agency


The city carried out numerous projects in parallel to creatively promote reconstruction, but the lack of manpower and business expertise among the staff involved became a concern. To counter this shortfall, by the end of FY 2018 a total of 771 personnel from 73 organizations, including local governments within and outside the prefecture, were dispatched to support a variety of administrative projects, including reconstruction projects.

Kamaishi City had already foreseen the need for town and community development through reconstruction immediately after the disaster, when the city was severely damaged and many local governments were busy dealing with the victims and assisting with recovery. On March 24, 2011, a reconstruction project team was established, voluntarily led by city staff specialized in architecture and civil engineering. From this stage, academic experts and private-sector engineers were invited to contribute their specialized expertise.



復興まちづくり懇談会 / Town Reconstruction Meetings

On October 1, 2011, the Leading Projects Promotion Office of the Reconstruction Promotion Headquarters was established to carry out projects to head reconstruction, including the Front Project (FP). Initially, there were only two personnel in the office, but they contributed to the efficient progress of projects by advancing land acquisition in parallel with planning.



釜石市組織体制 / Kamaishi City Organizational Structure for Reconstruction

専門家を交えた計画検討 **Review with Experts**

専門家による様々な検討

官営製鉄所など早くから外部との技術的交流を行った歴史を持つ釜石 市は、復興においても外部の人材を的確に活用している。発災直後に庁 内に立ち上げられた復興プロジェクトチームが事務局となって、復興 ディレクター制を立ち上げたのがその嚆矢である。

市民ワークショップで提案された緑のマウンド、斜面を生かした学校、 コミュニティに 配慮した復興公営住宅などのアイデアが、伊東豊雄建 築設計事務所、東北大学、工学院大学の有志のメンバーと土木コンサル タント、市プロジェクトチームによって、2011年後半から2012年始 めの短い期間に集中的に議論された。鵜住居の学校移転の問題ではそれ ぞれの敷地におけるメリット・デメリットなどが検討され、住民との協 議に資料として提供されている。初期の市民ワークショップなどで出さ れた大まかな方向性を、事業化を通じて現実化するためには、こうした 多分野の技術者間による真摯なすり合わせが不可欠であった。

Hosting Planning Experts

鵜住居地区学校候補地リスト (東北大学建築空間学研究室作成)

With its long history of technical exchanges with outside parties such as government-owned steel mills, Kamaishi City is making good use of outside personnel for reconstruction. The Reconstruction Director System was the beginning of technical exchanges after the disaster. The Reconstruction Project Team, which was established within the Agency immediately after the disaster,


became the secretariat of the Reconstruction Director System.

The ideas proposed by community workshops, such as green mounds, schools utilizing sloping land, and community-friendly public housing for disaster victims, were closely examined by volunteer members of Toyo Ito & Associates, Architects, Tohoku University, Kogakuin University, civil engineering consultants, and the city project team in a short period from late 2011 to the beginning of 2012. The merits and demerits of each site proposed for the Unosumai school relocation were discussed and informed to the residents at these meetings. Dedicated examination of this type by experts from various specializations was crucial to realizing the principle of community planning shared in the initial workshop.



伊東豊雄による東部地区案スケッチ / Sketch of Reconstruction proposal for the Tobu Area by Toyoo Ito

List of proposed school locations in the Unosumai area (compiled by Tohoku University's Architectual Space Laboratory) 回った順番 (3) (5) 地名 田郷 Tagou 日向一新河原の中間 鵜住居町 Unosumaicho 日向 Hikata 新河原 Shinkawara 写直 工場跡地、仮設校舎建設予定地 鵜住居駅前の中心地にせまる山腹 公園隣グラウンド 農地 国道 45 号線臨の山腹 (コンクリート造工場を砕いたものが (山を少し削り、グラウンドは低地?) 地面のたたきになっている) 地図 (同縮尺) 0 100 20 敷地範囲は大雑把な把握です いさい赤い四角は車を止めた場所です。 良い点 ゆったりとした敷地 地元の人が鵜住居と聞いてイメージする ・日当り良好 ・近くに大型薬局が再開しそう 木に囲まれ静か(木の吸音効果?) 駅、郵便局に近い中心地 ・おいしいリンゴがとれる 川沿い(土手改修工事済み) 中心街に人を戻したい場合の核となりう 日当り良好 「虎舞」のお祭りのときは辺り一帯が出店 などを出して賑わう 悪い点 45 号線と縦貫道に挟まれるような位置 ・冬は沢沿いに強い風が吹く(向き不明) 平地部分 GL+3.5m(地盤沈下で現在は 縦貫道の高架の真下あたり、騒音心配 ・前面道路が約4mとせまいため、拡幅の 海岸からは遠く、鵜住居のシンボルと .5m 程度)から校舎レベル 20m まで約 必要あり? 交通量が多く、うるさい。子供は危険 →周辺民家の地権等をどうクリアするか しては位置が引っ込み過ぎ 7m 山を削る →斜面校舎としてリニアに作ればあまり 換地や買い上げコストは? 本説用地として取得したが、地元民から ・農地も同様に取得する必要あり も「ここはないだろ」との声が上がった 削らなくてもいけるのでは ため、とりあえず仮設校舎をたてる 神社が多く、「神の山」と考える人もい 駅から1kmで、来るには徒歩かバス。 る所を削るのか(ワークショップより) ・十砂災害は大丈夫かは懸念事項 専門家評価 \bigcirc \bigcirc \triangle \bigcirc \times 復興県営住宅の候補地でもある 大昔、津波でたこが流れてきたことから 浸水域である 備考 「田郷」と呼ばれるという説





東部地区土地利用案 / Proposed Land Use Plan for the Tobu Area



復興プロジェクト会議 / Reconstruction project meeting

かまいし未来のまちプロジェクト

Kamaishi Future Town (Mirai-no-machi) Projects

質の高い復興を日指して

2011 年 12 月に定められた市の「復興まちづくり基本計画」に記され た目標、(1)災害に強い都市構造、(2)この地で生き続けるための生活基 盤の再建、(3) 逆境をバネにした地域経済の再建、(4) 子どもたちの未来 や希望の創造、の基礎となる質の高い環境を実現する事業の一環として、 市は、2012 年 10 月「かまいし未来のまちプロジェクト(通称:みらまち)」 を始動させる。a. 復興への強い共感力と優れた能力を持つ専門家を選定・ 協働する方法、b. 透明性と信頼をもとに事業者と行政が共に困難な復 興を成し遂げる枠組み、c. 復興の主役である市民に複雑な事業の理解を 促進し、まちづくりに参加したくなるパートナシップ、の3本柱から成 り立っている。具体的には、以下のような方策を採用した。

①主要な建築物の設計では、市民公開のプロポーザルで、能力ある設 計者 (a) を調達する。

②住民との徹底した対話(c)のため、市の支援の元で設計者にはワー クショップを課す。

③建設単価の急激な上昇など被災地独自の状況を配慮し、必要に応じ て施工者を巻き込んだ柔軟な発注方法 (b) を採用する。

実際に行われた7つのプロポーザルによって建てられた建築は、グッド デザイン賞に選ばれたり、県外から多くの見学者が来るなど、高い評価 を得ている。

Aiming for High Quality Reconstruction

The city announced the Kamaishi City Reconstruction Basic Plan in December 2011 and declared the following four goals: (1) Creation of disaster-resistant city structures, (2) Reconstruction of a living infrastructure to be able to continue to live in the region, (3) Rebuilding of the local economy and overcoming adversity, and

〈新しい発注方法〉

盛岡市や一関市といった内陸の拠点都市から遠い釜石市や大槌町、山 田町などでは、建設単価の上昇率は高く、行政の見積に市場の実勢価格 がなかなか追い付かなかった。この年の岩手県の建設工事一般競争入札 の不落率が 38.5%と高率であったことからもそのことが伺える。そこ で釜石市では、被災地での建設費が高騰する中で、様々な発注方法を採 用して、困難に対応することとした。

①. 買取方式(デザインビルド方式)への移行

「かまいし未来のまちプロジェクト」で最初の入札が行われた天神復 興住宅では、公的な単価根拠をもとに、丁寧に積算した設計図書で入札 に臨んだにもかかわらず、建設を請け負う会社が応札しない事態が発 生した。発注者と設計者は、設計図書や発注方法を調整するなどして、 2013年7月~12月までに3回の入札を行ったが、そのすべてが不調 となった。設計を変更しても、建設単価の上昇が調整分を上回るため、 追い付かなかった訳である。市ではこうした状況を見越して、試験的な デザインビルド発注を、みらまち5号(大町復興住宅)で行っていたが、 そのノウハウを活用し、既存提案を基本計画として位置づけた上で、デ ザインビルド発注(買取プロポーザル)に移行することとなった。 ②. ECI (Early Contractor Involvement) 方式の採用

この状況は、他のプロジェクトも同様であった。そのため、実施設計 がほぼ完了していた住宅系の案件はデザインビルドに移行し、基本設計 や実施設計が進行中であった学校再建(第3号:唐丹小、第4号:鵜住 居小)や市民ホール建設(第6号:釜石市民ホール)については、実施 設計の段階で施工業務の優先交渉権者をアドバイザーとして参画させる ECI方式を導入することで、事前に入札不調を回避することとなった。

(4) Creation of a future and hope for children. As a part of the projects to create a quality environment to achieve these goals, the city launched the Kamaishi Future Town (Miramachi) Project in October 2012. The plan consists of three pillars: a. A method of selecting and collaborating with experts who have a sympathetic attitude and high capabilities for reconstruction; b. A framework for achieving possibly difficult reconstruction transparently and with trust through cooperation between the business sector and the government; and c. Building partnerships that promote citizens' active participation through raising awareness of complex projects. In detail, the measures are as follows.

1. In the design of major buildings in the city, select outstanding designers through public proposals [(a) above];

2. Require the designers to hold workshops to realize thorough dialogue between designers and residents [(c) above]. In the workshops, the designers should be supported by the city; and

3. Taking into account the severe situation of rising construction costs, explore flexible ordering methods [(b) above] involving builders, if needed.

The already achieved seven proposal-based constructions are highly regarded, winning the Good Design Award and attracting many visitors from outside the prefecture



3. 専門家や事業者が丁寧に民意をくみ上げ、計画を展開するパートナーシップの支援 63 未来のまちプロジェクト事業モデル / Business model of Future Town (Mirai-no-machi) Project

New Ordering System

In Kamaishi City, Otsuchi Town, and Yamada Town, construction unit prices went higher compared to other regions, because they are far from inland transportation hubs such as Morioka City and Ichinoseki City. This created a gap between city government estimates and actual market prices. The failure rate in general competitive bidding for construction work in Iwate Prefecture was a very high 38.5%. In response, the Kamaishi City Government decided to adopt a variety of ordering methods to cope with soaring construction costs in the disasterstricken areas.

(1). Shift to a different purchasing method (the design build method) Bidding for Tenjin Reconstruction Housing, which was the first to be held as part of the "Future Town Project," was not participated in by any contractors despite the city's careful calculations based on detailed design documents and public unit prices. The contractee and the designers then adjusted the design documents and ordering method, and made thee bids between July and December 2013. However, they all failed. Even with a modified design, the resultant increased construction costs more than counteracted the changes. The city had already offered a trial design build at the Omachi Reconstruction Housing Development (Miramachi No. 5). So, using its expertise, the city decided to place a design build order while positioning the existing proposal as a basic plan.

(2). Adoption of ECI (Early Contractor Involvement)

The situation was similar in other projects. Many housing development projects were therefore switched to the design build method. The ECI method was adopted for projects whose basic design and execution design were already in progress. They included a school reconstruction (No. 3: The Toni Elementary School, and No. 4: The Unosumai Elementary School) and construction of a Citizens' Hall (No. 6: Kamaishi Civic Hall). With the ECI method, a priority negotiator from the construction contractors agreed to participate in the execution design as an advisor, thereby preventing bid failures in advance.

第0号 半島部災害公営住宅 プロポ―ザル<u>2012 年 10 月 26 日</u>



釜石市の復興

釜石市立鵜住居小学校・釜石東中学校 プロポーザル 2013年6月12日 ECI 方式 2017 年 3 月完成

> School, Kamaishi East Junior High School Proposal 2013.6.12 leted in March 201



第5号 大町復興住宅1号 プロポーザル 2013 年 11 月 デザインビルド方式 2016 年 3 月完成

Omachi 1st Public Housing Design build method Comr eted in 2016.3

第1号 天神復興住宅 プロポーザル 2012年11月14日



第6号 釜石市民ホール TETTO プロポーザル 2014年2月12日 ECI 方式 2017 年 12 月完成

No. shi City Hall TETTC Proposal 2014.2.12 ECI method Completed in 2017.12



第3号 釜石市立唐丹小・中学校 プロポーザル 2013 年 6 月 12 日 ECI 方式 2018 年 2 月完成

Completed in 2018.2



第2号 小白浜復興住宅 プロポーザル 2013 年 1 月 23 日 デザインビルド移行後 2015年9月完成

Shift to Design build method Co

釜石市の住宅再建 03 **Reconstruction of Housing in Kamaishi City**

天神復興住宅

東部地区の街並み / Residents in the Tobu Area

安心な住まいづくり

只越復興住宅1号

1995年に発生した阪神・淡路大震災からの復興では、画一的で大規 模な高層集合住宅が数多く建設された。住み慣れた人や環境から離れた 上に、周囲との関係を築きにくいそうした環境が、孤立化の遠因ともな り、孤独死に繋がったという指摘もあった。


東日本大震災からの復興過程では、阪神・淡路大震災の反省を受けて、 コミュニティのまとまりを出来るだけ重視した仮設住宅や復興公営住宅 への住み替えが図られている。その一方、高齢化の進んだ地域であるこ ともあって、仮設住宅や復興公営住宅の入居者が、コミュニティから切 り離され、阪神・淡路大震災と同様の問題を招くことが懸念された。そ こで、釜石市では、早期の市民参加型ワークショップ開催や、復興公営 住宅ガイドライン設定、プロポーザルによる優れた提案の募集、などの 手段を通じて、早期の住宅供給とコミュニティに配慮した住環境の整備 の両者を目指していくこととした。

Constructing Reliable Housing

In the reconstruction after the Great Hanshin-Awaji Earthquake in 1995, many large-scale, high-rise, and uniform apartments were built as replacement housing. People living there pointed out that this new living environment, which was distant from their actual homes, also made it difficult to establish new relationships with neighbors. This indirectly caused isolation or solitary deaths.

大町復興住宅1号

Learning from the lessons of the Great Hanshin-Awaji Earthquake, temporary housing and public housing for reconstruction after the Great East Japan Earthquake are being implemented with an emphasis on community cohesion. Because of the aging local population, there was a concern that residents of temporary housing and replacement public housing would be separated from their communities, causing the same problems as seen after the Great Hanshin-Awaji Earthquake. Kamaishi City, therefore, aimed at both the rapid provision of new housing and communityfriendly housing development through early citizen-centered workshops, the setting of guidelines for new public housing, and by inviting useful and imaginative proposals.



自力再建と住民意向

恒久住宅の確保は、大きく「自力再建」と「復興公営住宅」の2つの 方法が存在する。 釜石市では、1,445 区画の自力再建用地と 1,316 戸の 復興公営住宅が建設されており、他の自治体よりも復興公営住宅の割合 が高い。これは、もともと借家に住んでいた被災者も一定数いたこと、 中心市街地での復興公営住宅建設を通じて、高齢化に対応したコンパク トな都市居住誘導への呼び水にしようとしたことの結果でもある。一方、 沿岸部の漁業集落においては、震災以前からのコミュニティに配慮しな がら集落ごとに住環境の整備が進められた。

Self-help Reconstruction and Residents' Wishes

There are two ways to secure permanent housing: self-help reconstruction and the construction of new public housing. In Kamaishi City, 1,445 land sections for private reconstruction work and 1,316 public housing units for reconstruction have been set aside. The ratio of public housing for reconstruction is higher than that seen in other municipalities. This is because a high number of disaster victims had been living in rented houses, and the government tried to springboard compact urban residence in the central urban area by using public housing for reconstruction to respond to the needs of an aging population. On the other hand, in coastal fishing communities, efforts were made to improve the living environment and reconstitute communities that had existed before the earthquake



部分的嵩上げによる自力再建 / Self-help reconstruction by partial elevation


釜石市の公営住宅の特徴 Characteristics of public housing in Kamaishi City

住みよい街を目指して

釜石市では、企業による土地の提供などを受けて、 2013年3月に西部地区の上中島 | 期復興住宅を完 成させた。復興初期でありながら、官民連携によっ て、まとまった量の復興公営住宅が供給出来た事例 である。

一方で、東部地区で、「かまいし未来のまちプロ ジェクト」などの事業を通じて、コミュニティに配 慮した住環境の実現が図られている。そのいくつか で取り入れられているリビングアクセス型住宅は、 日常を過ごす場であるリビングがコモンスペースに 面することで、その人が「いる」ことを周囲の人が 認識することを目指したもので、街の中心街に立地 する大町復興住宅1号、天神復興住宅、只越1号 復興住宅の3棟などで採用されている。また、地 域とのつながりや避難路との連携から、一階に通り 庭が設けられていることも特徴である。いずれの復 興公営住宅の計画の際には、丁寧に設計者と住民の ワークショップが行われている。

リアス式海岸が広がる沿岸部の漁業集落では、戸 建てタイプの復興公営住宅群が計画された。これも 建築家チームが住民ワークショップを重ねながら実 現させている。箱崎白浜復興住宅、大石復興住宅は、 瓦を載せた屋根にハイサイドライトを設け、天井の 高い居間へ光が注がれるようなデザインとなってい る。一方、尾崎白浜や唐丹片岸の復興公営住宅は、 より自力再建者住宅とのバランスを考えて、ローコ ストながらも周辺の建物に配慮した柔軟な配置計画 の採用によって、豊かな空間が実現されている。



公営住宅設置図 (復興住まいの工程表参照 H30.08 時点) / Map of public housing (as of August 2018)

Towards a Comfortable City

Kamaishi City completed the first phase of the Kaminakashima project in March 2013, thanks to land provided by private companies in the western region. This is an early example of a large amount of public housing for reconstruction being supplied through public-private partnerships in the early stage of reconstruction.

In contrast, in the Tobu area, a community-friendly living environment was realized through projects such as the "Future Town Project." Some housing adopted the "living access type" in which the living rooms are placed facing a common space such that the community can confirm the wellbeing of all the residents. This "living access type" was realized in three buildings: the Omachi 1st public housing project, the Tenjin public housing project, and the Tadagoe reconstructed housing No.1, located in the center of the town. A garden path was created on the ground floor to form a link with the community or to act as an evacuation route. Open-minded workshops with both designers and residents

attending are held when planning any public housing for reconstruction.

In the coastal fishing community along the ria shoreline, a group of houses was restored. This was also achieved through regular resident workshops by an architectural team. In the Hakozaki-Shirahama Reconstruction Housing Project and the Oishi Reconstruction Housing Project, they have high side lights on the tiled roofs, designed to let light into living rooms that have high ceilings. On the other hand, public housing for reconstruction in Ozaki-Shirahama and Toni-Katagishi has been developed to create an interesting and varied space by adopting a flexible layout plan in consideration of the environment around the site while maintaining a balance with private reconstruction work.

官民連携を通した早期の住宅供給 Rapid housing supply through public-private partnerships





日本製鉄との連携 / Cooperation with Nippon Steel Co., Ltd

ワークショップによる浜の風土に対応した公営住宅の供給 Provision of public housing suited to a maritime climate through workshops





プロポーザルを介したコミュニティ配慮型公営住宅の供給 Provision of community-based public housing through proposals






公営住宅プロポーザル / Proposals for public housing

なお、天神・大町1号は2018年のグッドデザイン特別賞を受賞している。 The Tenjin and Omachi 1st Public Housing Project won the Good Design Special Award in 2018.





大町1号断面 / Omachi 1st Public Housing Project, cross-section view



大石 / Oish




大町1号ではパブリックリビングとプライー ベートリビングをひょうたん型に繋げて配置す ることで、居住者の性格に合わせた柔軟な空間 利用が可能となっている。

In the Omachi 1st Public Housing Project, the public living space and private living rooms are connected, and the space can be flexibly used according to the residents' preferences.

大町1号平面図 / Omachi 1st Public Housing Project, 2-dimentional view

復興公営住宅ガイドライン


Guidelines for Public Housing for Reconstruction




公営住宅の質を求めて

Like other disaster-stricken municipalities, the rapid building of public housing 他の被災自治体同様、復興公営住宅の早期の建設は、市の復興事業の for reconstruction was one of the key goals of the city's reconstruction projects. 重要な目標のひとつであった。その一方、単に早く建設するだけでなく、 On the other hand, there was a strong awareness that even though housing should 復興後も適切な社会資本として在るべきであるという意識も強かった。 be built quickly, it should remain as high quality social capital over the longer そこで、東北大学などの協力を得ながら、復興公営住宅のガイドライン term. Therefore, with the support of Tohoku University and other organizations, it was decided to draw up guidelines for public housing for reconstruction and to を策定して、主旨の共有を図ることとした。ガイドラインでは「みんな make this purpose known. The guidelines call for a "Living environment where が安心して暮らせる住環境」「復興の起点となる志のあるまちづくり」「合 everyone feel secure," "Ambitious community development to act as the start of reconstruction," and "Rational and economical project planning." In addition to 理的で経済的な事業計画」などが目標として掲げられている。具体的な the prevention of solitary deaths, which was one aim of the living-access type 方策として、前述のリビングアクセス型住戸に代表される孤独死防止だ of housing mentioned above, the guidelines comprise six points, covering the けでなく、周辺環境や文化、高齢者への配慮、建築性能、ストックマネ surrounding environment and culture, care for the elderly, building performance, and stock management. ジメントといった6つの観点からの配慮が示されている。

As described above, in the development of public housing for reconstruction in このように釜石市の復興公営住宅の整備においては、長期的なマネジ Kamaishi City, multiple technologies have been adopted in view of their long-term メントを視野に入れた、複合的な技術採用が検討されてきた。しかし、 management as city assets. However, since around 2015, the tiled roofs of public housing along the ocean started to be criticized as "looking too opulent" and there 塩害に強く、将来的な民泊などに機能変更になっても対応しやすい浜の were demands to reduce the quality. However, the tiles chosen for the roofs are 復興公営住宅の瓦屋根が、2015 年頃から、「華美な印象を与える」とい resistant to salt damage and allow easy modification to different designs, such う批判を受け、その仕様を切り下げられるなど、短期的には節約となっ as guest houses, etc., in the future, reducing overall lifecycle cost. Cost-cutting in the short term risks undermining the buildings' investment value and might cause ても将来的な自治体のストックとしては課題を遺す事象も一部で起こっ future problems for the local government. ている。





Seeking High Quality in Public Housing

34 学校の復興 School Reconstruction Projects




未来の世代へと

谷石市では、ほとんどの学校において津波災害を想定した高台や内 陸への移転が完了し、防災教育も取り入れられていた。山が迫った地 域であるため、例外的に校舎が低平地にある、鵜住居(釜石東中学校、 鵜住居小学校)、唐丹(唐丹小学校)が津波の被害を受けている。

しかしながら、発災前から熱心に取り組んできた防災教育が効果を 発揮して、津波避難の模範となる行動がとられ、人的被害は最少に抑 えられている。特に、鵜住居の東中学校と鵜住居小学校は、教員や地 域に支援された学童たちが、積極的に避難行動を展開して安全を確保 した事例として全国的によく知られることとなった。

使用不能となった鵜住居(釜石東中学校、鵜住居小学校)、唐丹(唐 丹小学校、唐丹中学校(中学校校舎は地震により使用不能))の4校 を建て直すこととなったが、その計画の特色は、右記の4つにまとめ られる。



) 鵜住居小学校造成計画 / Land Development Plan at Unosumai Elementary School


鵜住居小・釜石東中学校 / Unosumai Elementary School, Kamaishi Higashi Junior High School

For Future Generations

Most schools in Kamaishi had already been relocated to higher ground or inland to protect them from tsunami disasters, and disaster prevention education had been provided before the Great East Japan Earthquake struck. One exception was Unosumai (Kamaishi Higashi Junior High School, Unosumai Elementary School) and Toni Elementary School, where the school buildings were located in low-lying flat areas because that area, being very mountainous, had no suitable space for a school. These buildings were damaged by the tsunami.

There were some casualties, but damage was minimal due to the effective disaster prevention education that had been provided prior to the disaster. The teachers and schoolchildren followed the tsunami evacuation procedure. Kamaishi Higashi Junior High School and Unosumai Elementary School in Unosumai became well known nationwide as examples of how teachers and schoolchildren, supported by the community, had actively taken evacuation actions to ensure their safety.

The city decided to rebuild two damaged schools in Unosumai (Kamaishi Higashi Junior High School and Unosumai Elementary School) and two in Toni (Toni Elementary School and Toni Junior High School. The Junior High School buildings were rendered unusable by the earthquake.) The features of the plan are summarized in the four points on the right.



唐丹小学校造成計画 / Land Development Plan Toni Elementary School



①教育の場における新しい統合

Before the disaster, each school building had been detached. However, to ensure 発災前は、それぞれ別々の校舎であったが、校地の確保や少子化、教 sufficient school space, cope with the declining birthrate, and respond to increasingly 育要求の高度化などに対応して、小中が併設する形式を取りながら地域 demanding educational requirements, elementary and junior high schools were to とも連携する教育の場を構築することとした。これは校舎建築において be constructed in one place, taking the form of an annex, in which they would also も、従来の教育環境から小中の連携や地域との交流など、新しい教育が cooperate with local communities. This means that school buildings will be required 様々に展開できる多様な空間の整備が求められることを意味している。 to be used in multiple ways, such as by collaborating between elementary and junior high schools, or interacting with local communities, rather than for traditional ②建築と土木の統合 education alone.

岩手県は土地利用のガイドラインで、学校などの重要な公共施設の再 建に当たり、レベル2クラスの津波でも浸水しない場所とすることを定 めていた。そこで既存のまちとの連携と早期事業完了を目指しながら、 この条件を満たすために、どのような計画でも建てられる平坦な地盤を 事前に確保した後に建物を建てる、土木主体の従来型の手法ではなく、 土木と建築の設計を一体的に扱い、現敷地の状況や校舎機能を整理した うえで、最適解を見出す方法を取ることとした。

③まちづくりと学校づくりの統合

学校を新しく復興するまちのどこに再生するのかは極めて重要な課題 である。釜石市では、まちづくりと連動させながら、安全でかつまちにも 連関が図れる場所の選定、それらが地域の理解を得られるような丁寧な合 意調達を目指すこととした。縦割り行政の中では通常難しいこうした調整 であるが、担当各者や住民の献身的な連携で実現に漕ぎつけている。

④プロポーザルによる優れた専門家の調達

上述の困難な3つの統合を少ない時間、限られた予算の中で実現するた め、丁寧なプロポーザル要綱の整理とその実施によって、能力ある専門家 の調達を図ることが求められた。釜石市では、「かまいし未来のまちプロ ジェクト」を立ち上げて、復興ディレクターをはじめとする専門家がプロ セスに関わることで、こうした困難な要求の達成が図られた。

唐丹小・中学校 / Toni Elementary and Junior High Schoo

(1) New integration in the field of education

2 Integration of architecture and civil engineering

The Iwate Prefectural Government's land-use guidelines stipulate that areas that would not be flooded by a Level 2 tsunami should be designated for reconstruction of schools and other important public facilities. To be able to meet this requirement as well as to achieve the consent of existing communities and the project's early completion, the optimum solution was sought by integrating civil engineering and building design, reviewing existing sites' conditions and school building functions. This method differs from the conventional method in which flat ground for building construction is secured in advance.

(3) Integration of community development and school development

A very important question was to decide where to place schools in newlyconstructed towns. Kamaishi City decided to select sites that are safe and can be linked to the city while fitting it in with the town planning overview, and to implement procurement conscientiously and with the community's consent. This type of coordination is normally difficult with administrations that have a vertical organizational structure, but it was realized through the dedicated cooperation of the city personnel and the residents involved.

④ Procurement of qualified experts by proposals

To be able to realize the above-mentioned three difficult forms of integration with a set timeframe and budget, it was necessary to procure competent experts by announcing carefully organized proposal specifications and how they would operate. Kamaishi City established a "Future Town Project" to realize these demands by designating reconstruction directors and other experts to be involved in the process.

鵜住居小学校・釜石東中学校

Unosumai Elementary School, Kamaishi Higashi Junior High School







街を見守る拠点の構築


鵜住居地区は、鵜住居川の河口にまとまった平地が広がる地形である ことから、釜石市で二番目に大きな市街地が広がっていた。しかしそれ が、津波の侵入を市街地に許すことになり、甚大な被害が発生した。新 しい学校の建設に際しては、内陸の仮設校舎の立地場所に新設するか、 新しい街づくりと一体的に考えるか、2つの方向が真剣に議論された。 結果的には、海を臨む高台を切り開くことで学校を再生し、街の復興の シンボルとして、また有事には住民の避難場所とすることが目指された。 また、鵜住居小学校・釜石東中学校のあった跡地は、2019年のラグビー ワールドカップの会場となるスタジアムの敷地として活用されることと なった。


Building a Base for Watching Over the City

The Unosumai Area was the second largest urban area in Kamaishi City, occupying the wide and flat area at the mouth of the Unosumai River. However, its low-lying topography allowed the tsunami to reach into the urban areas, where it caused catastrophic damage. There were serious discussions on whether to build a new school in an inland location where the temporary school buildings were already located, or whether to build it in the new town. In the end, the school was reconstructed on a cleared slope facing the sea. The school was intended to be a symbol of reconstruction of the town and a shelter for residents in the event of an emergency. A stadium, which will be the site of the 2019 Rugby World Cup, has been constructed on the site of the former Unosumai Elementary School and Kamaishi Higashi Junior High School.

The construction of Unosumai Elementary School and Kamaishi Higashi 鵜住居小学校・東中学校は、復興する街のシンボルとして、土地区 Junior High School, a symbol of the town's reconstruction, was started before the 画整理の完了に先駆けて着工され、2017年4月の開校が目指された。 completion of land readjustment. It was scheduled to open in April 2017. In the 2013年に行われた建築と土木を一体で問う設計プロポーザルでは、早 2013 design proposal for integrated architectural and civil engineering, the idea 期の学校再建を可能とするために、山の掘削量を最小化した案が選ばれ of minimizing the amount of mountain excavation was chosen to enable early た。この案では、沢を挟んで渡す橋のような構造体の中学校舎により、 school reconstruction. With this plan, in which the junior high school buildings are 想定掘削土量を当初の約5分の1にまで削減するなど、土木と建築の designed to look like a bridge across a mountain stream, the volume of excavated soil would be reduced by 80%. 統合が徹底されていた。

完成した校舎は、海に面した体育館の壁がガラス面となっており、灯 をつけると安全を守る灯台のように街のどこからでも見えるようになっ ている。街からはここに安全にアクセスできるように大階段が設けられ、 緊急時の地域の避難場所となる防災拠点として機能することも想定され ている。また、前述のように土地の段差を取り入れることで生じた様々 な限定を、魅力的な教育空間として活用するための空間的な創意にも満 ちている。





The school building, which faces the sea, glass-fronted and can be seen from anywhere in the city. When the lights are turned on, it resembles a lighthouse that is protecting the town. By creating stairways to give access to the school from the town, it is also planned to act as a disaster prevention base that will serve as an evacuation center in the event of an emergency. The school features attractive educational spaces and is full of spatial creativity, achieved by making a virtue of the limitations imposed by the sloping ground it is built on.

釜石市立鵜	鳥住居小・釜石東中学校
所在地	釜石市鵜住居町第 13 地割 20-3
設計者	小嶋一浩+赤松佳珠子 /CAt
施工者	大林組・熊谷組・東洋建設・元持特
	定共同企業体
敷地面積	77,003.29m
建築面積	6,309.04m
延床面積	11,142.66m
最高高	15,070mm
軒高	14,871mm
主構造	S 造
設計期間	2013年6月~2015年5月
施工期間	2015年8月~2017年3月
総工費	5,955,228,000 円



斜面を活用した新しい故郷


唐丹地区の中心的集落である小白浜では、隣接する唐丹町片岸地区で 被災した小学校を唐丹中学校敷地内に移転し、唐丹小学校・唐丹中学校 として一体的に建設することになった。集落の主要軸線であるしきっち 通り※と、高台を通る国道45号の間の急勾配の傾斜地に、敷地の高低 差を活かした分棟の校舎が配置されている。ここでも掘削土量を少なく し、早期の建設を可能とするため、木造の分棟が採用された。当初の計 画では、各棟はかすかに円弧を描く形状で、RCを構造体とする1階部 分で土圧を受けながら、2階を木造とする計画であったが、工事単価の 上昇を見越して行った調整を通して、階段状に造成された地面の上に矩 形平面の木造校舎を分散させる形式に変更されている。各棟の高さは土 木擁壁と一致するようになっており、土木と建築が一体となった学びの 環境が作られている。また、外部空間それぞれを街並みに合わせた同色 の壁が取り囲むなど、内部と外部との連動が意図されている。合わせて、 地域の既存植生の復元・周辺植生環境との調和に配慮したランドスケー プが計画されている。これらを通して、小白浜の町並みに溶け込み地域 の中心施設となることが目指されている。なお、この校舎は 2018 年グッ ドデザイン特別賞を受賞している。

※しきっち通り:昭和三陸大津波の後、住宅敷地の整備により出来た小白浜地区


A New Home on a Slope

In Kojirahama, a community in the central Toni area, an elementary school damaged in the adjacent Katagishi area, which is part of Toni Town, was merged with Toni Junior High School. The new school buildings house the Toni Elementary and Junior High School. The school buildings, designed to make use of the sloping ground, are located on a steep slope between Shikicchi-dori Street* and National Route No. 45, which runs through the hill. To reduce the volume of excavated soil and to enable rapid construction, an all-wooden building plan was adopted. In the initial plan, each building was slightly bow-shaped, with the second floor made of wood and the ground floor consisting of a reinforced concrete structure to hold back the earth. However, in response to rising construction costs, the design was changed to rectangular wooden school buildings distributed over the developed terraced fields. The height of each building coincides with the required height of civil engineering retaining walls as proposed by architectural and civil engineering experts. The walls on each side of the building are painted to match the town's esthetic, so that it is coordinated with outer spaces. At the same time, landscaping is planned in consideration of the restoration of existing vegetation in the area and harmony with the surrounding plants and trees. Through these efforts, the school buildings are designed to fit in the townscape of Kojirahama and become a central facility of the area. This set of school buildings won the Good Design Special Award in 2018.

* Shikicchi-dori Street; The main street in Kojirahama area which was created through public housing for reconstruction after the 1933 Showa Sanriku Earthquake











釜石市立唐丹小・中学校				
所在地	釜石市唐丹町字小白浜 314			
設計者	乾久美子建築設計事務所・東京建設			
	コンサルタント			
施工者	前田・新光特定建設工事共同企業体			
敷地面積	20,309.92m			
建築面積	4,362.30m			
延床面積	6,180.21m			
最高高	12,250mm			
軒高	8,960mm			
主構造	木、RC、SRC、S造			
設計期間	2014年3月~2015年8月			
施工期間	2015年11月~2017年10月			
総工費	4,557,600,000 円			



フロントプロジェクト1 Front Project 1


復興を先導する事業

フロントプロジェクト1 (FP1)の大町の敷地 は、震災以前は、約80の地権者がひしめき合っ ていた場所である。右図は被災前とFP1完成後 の建物の利用の様子であるが、大きく様相が変 わっていることが分かる。この大きなロットを 確保するために釜石市ではリーディング事業推 進室が早くから地域との交渉にあたり、津波拠 点事業を活用して土地の確保に努めた。多くの 困難もあったが、今では多くの人が活動する、 東部地区の賑わいの中心となっている。

Leading Projects for Reconstruction

The site of Front Project 1, Omachi was, before the earthquake, a crowded area with about 80 landowners. The Figure on the right shows the use of the buildings before the disaster and after the completion of FP1. The situation has changed significantly. In Kamaishi City, to secure a large lot, the Reconstruction Project Leading Promotion Office made efforts to negotiate with the community from an early stage by using the Tsunami Base Project. Despite many difficulties, it is now a busy area that forms the bustling center of the Tobu Area.






賑わいと商業の拠点

中番庫に誘致された大型商業施設は、計画当初既存の市街地と反対側に 入り口があるだけであった。そのため関係者間で協議し、大型店舗側では 中番庫と市街地の間を繋ぐために 構内道路を跨いだ動線を確保するとと もに、市側では店舗からの階段が着地する地点に、広場、地元事業者の店舗、 駐車場、そして広場が一体となった空間を整備することに加え、被災した 市民会館を隣接地に復旧させることで、集客の相乗効果が狙えるように検 討した。官民の協働で、新設大型商業施設から復興しつつある既存商店街 に人びとを誘導する重要な事業であったあ。

Busy Commercial Bases

In the initial plan, the large commercial facility invited to Nakabanko had only one entrance on the opposite side to the existing urban area. Through discussion among relevant people, shared rights of way were secured in the commercial facility to connect parking lots and the urban area. The city also planned a plaza, stores for local businesses, and parking lots at the ends of stairways in an integrated manner. The damaged civic hall was restored to the adjacent area to realize a synergistic effect that will attract customers. This is an important project, designed to attract people to the existing shopping area from newly constructed large-scale commercial facilities through cooperation between the public and private sectors.











釜石市民ホール TETTO The "TETTO" Kamaishi Citizens' Hall

津波被害を受けた市民文化会館(1978年竣工)の後継施設として、 敷地を大町1丁目に移して建設された。隣接する呑ん兵衛横丁など都 市の軸線を建物内に取り入れた平面計画、情報交流センターとの一体 的利用を可能とするガラス天井の北側広場、釜石港線に面したスタジ オの配置など、にぎわいの拠点となる都市に開いた建築として設計さ れている。

The "TETTO" Kamaishi Citizens' Hall was moved to Omachi 1-chome and has been constructed as a replacement for the tsunami-damaged Citizens' Cultural Hall that had been completed in 1978. The new hall was designed as an open building that is to be placed at the center of the city by incorporating the city's axis into the building, creating a glass-ceilinged square on the north side where people can come and go through the adjacent Kamaishi Information & Community Center, and use a studio facing Kamaishikosen Street.

情報交流センター Kamaishi Information & Community Center

市民ホールの一部であるが、ホール完成までの間は、まちなかの賑 わいの拠点としての役割を果たすため、ホール完成の2年前に竣工 した。国内初のミッフィー・カフェ、ぴあスマイルプロジェクトの 岩手県拠点となるかまいしPIT、情報コンテンツ作成機器などを備え た作業室や会議室などを備えた交流の拠点である。

As part of the Civic Hall, the Kamaishi Information & Community Center was completed two years before the Hall to serve as the focus of a busy town. In this communication base, the first Miffy Cafe in Japan, Kamaishi PIT as the base of the "Pia Smile Project" in Iwate Prefecture, work rooms, and conference rooms with various types of information content authoring equipment were built.

タウンポート大町 Town Port Omachi

被災した飲食店などの復興のために建設され、2014 年 12 月にオー プンした小規模商業コンプレックス。地域住民の生活利便性の向上と、 地元商業復活のための先導施設として企画されている。隣地には大町 市営駐車場が、2014 年 3 月にオープンしており、2 階部分の通路で 相互に行き来が出来るようになっている。

Opened in December 2014, Town Port Omachi is a small-scale commercial complex that was constructed to revitalize damaged restaurants and other shops. It is intended as a leading facility to improve the convenience of local residents and revive local commerce. In the neighboring area, the Omachi Municipal Parking Lot was opened in March 2014, with a passage connected to Town Port Omachi on the 2nd floor, allowing visitors to come and go between the two facilities.

大町広場 Omachi Square

タウンポート大町とイオンタウンに隣接する南側広場、市民ホールに接 する北側広場から成る。イオンタウンとの間には中番庫の構内道路の上部 にかかる通路が設置されている。各施設をつなぎ、街中のにぎわいの中心 として機能する。情報交流センター、タウンポート大町、大町広場、大町 市営駐車場は釜石まちづくり株式会社により運営されている。

Omachi Square consists of the South Square, adjacent to Town Port Omachi and Aeon Town, and the North Square, adjacent to the Citizens' Hall. A passageway is provided between Aeon Town and the station building over the Nakabanko internal road that connects various facilities and promotes a lively ambience. The Kamaishi Information & Community Center, Town Port Omachi, Omachi Plaza, and Omachi Municipal Parking Lot are operated by Kamaishi Community Development Co., Ltd.










シンボルと街の広場

FP1の中心施設である釜石市民ホール TETTOは、2017年12月にこの事業の最後の建物 として竣工した。賑わいの拠点となるカフェを持つ情報交流センターは先行して建設され、 2015 年 12 月にオープンしている。ここのカフェはオランダ大使館やディックブルーナジャ パン等の支援を受け、「ミッフィーカフェ」として子供たちに親しまれている。現在は、北側 広場を挟んで位置する両者が連携しながら街のにぎわいに寄与している。

Symbol and City Square

The TETTO Kamaishi Civic Hall, completed in December 2017, was the last building to be completed and is the central facility of FP1. The Kamaishi Information & Community Center, which is a part of the function of the Civic Hall, was constructed in advance and opened in December 2015. Thanks to support from the Embassy of the Kingdom of the Netherlands and Dick Bruna Japan Inc., the Miffy Café in the center is well known among children. The Center and the Hall are located across the North Side Plaza and contribute to the liveliness of the city.



TETTO の平面形態は、街中の道をそのまま建物内に引き込むように TETTO's floor plan is designed to conceptually pull the city streets straight into the building. The large hall usually has fixed seats, but it can be used also as a 計画されている。大ホールは通常固定席で利用するが、平土間での使用 flat floor. When the sliding doors behind the audience seats are put away, the hall も可能となっている。平土間にして、客席後部の引き戸を収納すると、 can be seen on the axis from Nonbei Yokocho through a glass-walled small hall. ガラス張りの小ホールを通して、呑ん兵衛横丁からの軸上に位置するよ The small hall can be opened on the foyer side for use together with the foyer. It うにも考えられている。小ホールはホワイエ側に開いて、ホワイエと一 can also be used as an outdoor event space by opening the northern side. The 体的に使用することもできるし、北側広場側に開いて、野外ライブ空間 corridors around the main hall are usually open and you can walk around the facility in the same way as walking around the city, so it is designed to be a place として使用することもできる。大ホール周囲の廊下は通常時は解放され、 of recreation and relaxation for citizens on a daily basis, not just for events. The 街中を散策するように施設内を歩くことができるなど、イベントの時だ large hall with 838 seats functions as an ideal concert hall with wooden walls inset けの利用ではなく、日常的に市民の憩いの場となるように工夫されてい with acoustically-shaped blocks. る。もちろん、838 席の規模を持つ大ホールは、高度な音響設計によっ て形状を決めれらた木質系の複雑な内壁を有し、コンサートホールとし ての高い機能を備えている。



建築データ

釜石市民力	トール TETTO
所在地	釜石市大町1丁目1番9号
設計者	aat +ヨコミゾマコト建築設計事務所
施工者	戸田建設・山崎建設特定共同企業体
數地面積	5,293,59m
建築面積	4,617,80m
延床面積	6,980,21m
最高高	30,000mm
軒高	29,420mm
主構造	RC、SRC、S造
設計期間	2014年3月~2015年8月
施工期間	2015年11月~2017年10月
総工費	5,700,000,000 円



新しい街の自治の器

本市の庁舎は、第1庁舎が1954年に建設され、また、第2庁舎から 第5庁舎も建設から40年以上が経過するなど老朽化が著しく、更には 行政機能が7つの庁舎に分散していることによって、市政運営や住民 サービスにも支障が生じていた。このため、1986 年から新庁舎の建設 に向けた検討を進められてきたが、東日本大震災を受けて策定した釜石 市復興まちづくり基本計画において、現庁舎周辺での新庁舎を核とし た拠点施設整備をフロントプロジェクト2(FP2)と位置付けることで、 その議論を深化させてきた。

また、釜石市はその復興の過程で、外部のマンパワーを巻き込みなが ら様々な住民参加型のプロジェクトを展開しており、それらの経験を、 「オープンシティ釜石」という施策にも発展させている。当然、新しい 市庁舎においては、これまでの行政組織の枠を超えた、こうした新しい 試みの取り込みも目指されていた。


様々な検討の結果、建設予定地は、東部地区の中央で、最も山よりの 天神地区とし、災害時にも安全な防災の拠点となることが想定された。 建設の基本理念には「復興のシンボルとして釜石らしいまちづくりの拠 点となる庁舎」を掲げ、基本方針に「機能的で安全な庁舎」、「市民に開 かれ利用しやすい庁舎」、「都市づくりの拠点となる庁舎」、「震災から得 られた教訓を生かし防災拠点としての機能を重視した庁舎」の4つを定 めた。良質な建築空間により魅力あるまちづくりを行う「かまいし未来 のまちプロジェクト」のコンセプトも引き継ぎながら、2022 年度の完 成を目指して計画が進められている。

New Buildings for Autonomous Government

Government building No.1 was constructed in 1954, and Nos.2 - 5 were also old, having being built more than 40 years ago. The administrative functions were also spread over several government buildings, causing inefficiencies in the city administration and disruption of services for residents. For this reason, studies on the construction of a new government building had been under way since 1986. In the Kamaishi City Reconstruction Basic Plan, formulated in response to the Great East Japan Earthquake, the redevelopment of basic facilities around the current government building, with the new government building at its core, was designated as Front Project 2 (FP2) to expedite the discussion

During the process of its reconstruction, Kamaishi City has been developing various community-based projects involving external personnel, and has developed these experiences into a plan called "Open City Kamaishi" The new city government building project naturally incorporates these new initiatives that extend beyond the framework of the existing administrative organization.

As a result of various studies, the decision was made that the construction site would be the Teniin area located in the center of the Tobu area and the closest to the mountains, because it would be a secure base in the event of a disaster. The basic principle of its construction is "A government building acting as the symbol of Kamaishi's urban development and reconstruction." The following four basic policies are defined: "a safe and fit-for-purpose government building," "a government building that is open and accessible to the public," "government buildings as a nucleus of urban development," and "government buildings as a disaster prevention base incorporating the lessons learned from the earthquake." The plan is being carried out with its completion scheduled for 2022, also based on the concept of the "Future Town Project" which aims at creating an attractive town with high-quality architectural spaces.



市庁舎周辺地図 / Map of area around the city government buildings

中心市街地の復興



現在の市庁舎 / Current city government buildings



<基本方針>

● 機能的で安全な庁舎

- ・分散している庁舎を収容できる規模と、部署間の連携や組織改編に融通性の高い設計
- 「工時代と情報公開に対応した各種情報の受発信と共有ができる施設」
- ・リサイクルや省エネルギーにも配慮された、経済的な管理運営が可能な設計

● 市民に開かれ利用しやすい庁舎

- 市内外のどこからでも来庁しやすい、駐車場及び各種交通アクセスの確保
- ・高齢者や障がい者、乳幼児を連れた方など、全ての市民に優しい設計と施設配置
- 利用者に配慮した総合窓口の導入や相談室の設置など、快適な利用環境
- ・釜石市の団体意思を決定する場である市議会の機能が十分発揮できる設備

● 都市づくりの拠点となる庁舎

- ・周辺地域と調和し、快適な都市空間の形成に寄与する施設
- ・打合せや憩いの場など、多目的な市民交流が可能な施設

● 震災から得られた教訓を生かし防災拠点としての機能を重視した庁舎

- ・耐震性に優れ、防災・避難対策に万全を期し災害に対応できる危機管理拠点施設
- ・浜町方向から浸水区域を経ずに庁舎へ避難可能な避難動線の確保。



海と共に生きる拠点の再生

フロントプロジェクト3(FP3)の事業を行う魚河岸地区は、発災前 から海の玄関口である立地を活かしたにぎわい創出が期待されてきた場 所であった。復興においても、そうした意志を引き継いで、市民や観光 客が、海の恵みによって育まれてきたまち釜石を満喫できる場所の創出 が求められてきた。

- ①海を楽しむ仕掛けをつくる
- ②かまいし海の幸の魅力を活かし産業につなげる
- ③観光客やイベント利用者への対応

(魚河岸にぎわい創出施設整備事業基本計画、2014年2月)。 敷地は、復旧した魚市場に隣接する防潮堤内側に定められたが、高さ 7mの防潮堤が取り囲む東部地区の海岸においては、海との視覚的な分 断の解消が大きな課題であった。そこで、正面にイベント広場を持ち、 建物の二階レベルを防潮堤に揃えた空間を公設民営によって整備するこ

とになった。こうして、2019年5月「魚河岸テラス」がオープンした。

Restoration of a Base for Living Alongside the Sea

The Uogashi area, where Front Project 3 (FP3) is being implemented, had been expected to create a lively atmosphere by taking advantage of its location at the entrance to the sea even before the disaster struck. In the reconstruction, there has been a need to create a place where citizens and tourists can enjoy Kamaishi, a town that has been nurtured by the blessings of the sea.

(1)Creating a mechanism for enjoying the sea

(2)Linking the appeal of Kamaishi's seafood to industry

(3)Hosting tourists and event users

(Uogashi Nigiwai Creation Facility Development Project Basic Plan, February 2014). The site was positioned inside the embankment, adjacent to the restored fish market. However, on the eastern coast, which was surrounded by a 7-m high

market. However, on the eastern coast, which was surrounded by a /-m high embankment, visual separation from the sea was a major problem. It was therefore decided that an event square, publicly-built and privately-operated, would be created on the second floor of the building, whose height is equal to the seawall. The "Uogashi Terrace" was opened in May 2019.



デザインビルドプロポーザルによって選ばれたコンソーシアムは、地域 The consortium chosen by the design build proposal consists of a community of local construction firms that are familiar with the local construction market, leading の建設市況を良く知る地元の建設企業と実績ある大手設計事務所、そし design firms with experience, and studios that are skilled in designing attractive て魅力的な場所のデザインに長けたアトリエ設計事務所の共同体である。 locations. They proposed a deck on the second floor, from which a panoramic view beyond the seawall can be enjoyed, with stairs rising from a landscaped area that 彼らの提案は、中番庫地区に構築された緑のマウンドのデザインを引き継 follows the design of a green mound built in the Nakabanko area. The ground floor いだランドスケープから階段が立ち上がり、防潮堤を越えて豊かな眺望が was designed as a flat structure to support the deck. 確保できる二階デッキと、それを支えながら機能的に整った平面構成を有 With the aim of increasing the number of visitors, the city has formed a corporate organization called Kamaishi DMC to publicize the city's benefits. Kamaishi DMC is する一階との組み合わせから構成されている。

市では、交流人口の増加に向けて、街の魅力を発信していく株式会社か まいし DMC を組成し、これが、魚市場や漁業協同組合と連携していくこ とで、海の幸の魅力を活かした食のサービスを提供するとともに、関係す る企業や地域が自発的にイベントを企画・開催できる基盤を構築する方針 を掲げている。

また、地域住民の交流や観光の振興を通じた地域の活性化に資する「み なと」を核としたまちづくりを、住民参加による継続的な地域振興の取 り組みを通じて実現していくため、国土交通省港湾局長が登録する「みな とオアシス」にもエントリーしている。

〈釜石市の海産物〉

海岸部はリアス式海岸の特徴的な地形となっており、大槌湾、両石湾、 釜石湾、唐丹湾が入り込んでいる。市が面する太平洋の沖には世界三大漁 場である三陸沖が広がり、天然の良港と豊富な漁業資源を有している。

〈Marine Product in Kamaishi City〉

The coast has a distinctive landform, typical of a ria coast, where Otsuchi Bay, Ryoishi Bay, Kamaishi Bay, and Toni Bay merge. Off the coast of the city is Sanrikuoki, one of the world's three largest fishing grounds, that is served by a fine natural harbor and abundant fishery resources.





ホタテ / Scallops

ツブ / Whelks



With the aim of increasing the number of visitors, the city has formed a corporate organization called Kamaishi DMC to publicize the city's benefits. Kamaishi DMC is planning to create a foundation for relevant companies and communities, through cooperation with fish markets and fisheries cooperatives, to provide food services that make the most of the splendor of seafood, as well as to plan and hold their own events.

To promote community development centered on the "Port (Minato)" that contributes to regional revitalization through community interaction with local residents and the promotion of tourism, this Uogashi area has also applied for registration as a "Minato Oasis." "Minato Oasis" is designated by the Director-General of the Port and Harbor Bureau of the Ministry of Land, Infrastructure, Transport and Tourism of Japan as a continuous initiative for regional development with the participation of local residents.



三陸海宝漬 / Sanriku Kaihozuke (Pickled Seafood) ワカメ / Seaweed

惨禍の伝承と復興

Educating future generations about the Trajectory and the reconstruction

鵜住居地区-釜石の悲劇

Unosumai Area: The Tragedy of Kamaishi

津	認浸	2	〈域
Area	flooded		tsunami

津波最大遡上高

市内最大の津波被害

鵜住居地区浸水域図 / Inundation area map of th

釜石市の北部に位置する鵜住居地区は、東日本大震災の死者・行方不 明者が合わせて 583 人にものぼるなど、市内で最も被害を受けた地区 である。津波浸水域は 26.8ha で、中心的街区のほとんどが津波により 破壊された。発災前に、旧防災センターにて町内会が避難訓練をしてい たことから、本来、津波災害における避難場所でない防災センターに多 くの人が避難したことも悲劇に繋がっている。

新たな学校の位置について、津波による浸水がなかった場所として、 当時の仮設校舎が立地する場所との意見もあったが、慎重な意見交換を 重ねた結果、地域の中心部の山腹を造成し、避難の拠点としての機能も 担うこととした。

また、道路を隔てた三陸鉄道鵜住居駅周辺には「うのすまい・トモス」 として、震災の記憶と教訓を後世に継承する「釜石祈りのパーク」、防 災学習施設「いのちをつなぐ未来館」、交流施設の「鵜の郷交流館」、健 康づくりの場などとして「市民体育館」が整備され、鵜住居復興スタジ アムと合わせて、地区の中心的動線となっている。

The city's Most Catastrophic Tsunami Damage

The Unosumai area, located in the northern part of Kamaishi City, was severely damaged by the tsunami that followed the Great East Japan Earthquake, with 583 people dead or missing. A total of 26.8 hectares was inundated and destroyed by the tsunami, including almost all of the central block. Prior to the disaster, neighborhood associations had conducted evacuation drills at the former disaster prevention center. That partly led to tragedy, since people were trained to evacuate to the former disaster prevention center, which was destroyed by the tsunami. Regarding the location of a new school, views were expressed that it should be outside the tsunami-hit area, where the temporary school building is located.

However, as a result of careful interchanges, it was decided to construct the school on a hillside in the center of the region to allow it to be used as an evacuation base if disaster struck.

On the opposite side of the street, around the Sanriku Railway's Unosumai Station, "Unosumai Tomosu," consisting of Kamaishi Memorial Park, a facility for preserving the memories and lessons of the earthquake for future generations, the Tsunami Memorial Hall, a disaster prevention educational facility, the Unosato Visitor Center, and a Civic Gymnasium were constructed. Together with Kamaishi Unosumai Memorial Stadium, they are the main transport axis in the area.



©Google Earth



鵜住居地区両石の被害 / Damage to Ryoishi in the Unosumai area



被災した鵜住居防災センター / The Disaster-affected



被災前の鵜住居地区 / The Unosumai area before the disaste



賑わいと伝承

2011 年 3 月 11 日とそれに続く数か月の出来事は、被災地の多くの 人々にとってつらくかなしいもので、一刻も早く忘れたいと思う人々も 少なくない。一方、その記憶を未来に留め、伝えていくことは、残され た者にとっての使命でもあった。また復興は災害で傷ついた場所を回復 するだけでなく、地域が持続的に存続していくために人や物が有機的に 活動する状況を作る仕事でもある。「うのすまい・トモス」は、そうし た意図を汲んだ釜石の震災メモリアルパークであり、「東日本大震災の 記憶や教訓を将来に伝えるとともに、生きることの大切さや素晴らしさ を感じられ、憩いしたしめる場」として位置づけられている。 ※「トモス」は、「灯す(ともす)」「共」「友」という意味合いを兼ね、鉄のまち・ 釜石の炉のイメージを持たせた言葉で表現している。

海側に新たに整備された復興スタジアムから、地域の避難場所である 高台の鵜住居小・釜石東中を繋ぐ避難動線に沿って、今回の被災にお いて釜石市で亡くなった被災者を慰霊する「祈りのパーク」、震災の記 憶を未来に伝承していく「いのちをつなぐ未来館」、駅の待合と観光を かねた「鵜の郷交流館」、そして「市民体育館」などが集約されている。 鵜住居の新しい中核であると同時に、過去を想いながら未来に開かれた、 鵜住居のゲートでもある。

Bustle and Handing down the Memories

The disaster on March 11, 2011 and the following months remain painful and sorrowful for many people in the affected areas, making many to wish to forget it as soon as possible. On the other hand, the duty of those who are left behind is to retain and pass on these memories to future generations. Reconstruction is not only the task of restoring damaged areas, but also that of constructing a community where people and trades work together organically to build local sustainability. The "Unosumai Tomosu" is an earthquake memorial park in Kamaishi, designed to be "A place where you can relax and feel the importance and splendor of being alive while conveying the memories and lessons of the Great East Japan Earthquake to future generations."

*The word "Tomosu" is made up of the Japanese words "Tomosu (to light)," "Tomo (together)," and "Tomo (friends), with the image of Kamaishi having been a prosperous steelmaking town with blast furnaces.

New facilities were constructed along the evacuation route that connects the hilltop evacuation: these are Unosumai Elementary School and Kamaishi Higashi Junior High School, and the newly developed Kamaishi Unosumai Memorial Stadium at the seaside. They include the Kamaishi Memorial Park to console the victims of this disaster, the Tsunami Memorial Hall to pass down memories of the earthquake to future generations, the Unosato Visitor Center for use by tourists as well as playing the role of a station waiting room, and the Civic Gymnasium. It is a new core as well as a gate to Unosumai, opening to the future and passing down the lessons of the past.





惨禍の伝承と復興



鵜の郷交流館 The Unosato Visitor Center

魅力発信やにぎわいを創出し、交流人口の拡大を促す拠点施設。観光 情報やイベント情報を発信する情報案内スペース、釜石ならではの特産 品や土産物が購入できる物販スペース、採れたての海産物をふんだんに 使用した海鮮丼や蕎麦、釜石ラーメンなどが味わえる交流・飲食スペー スがある。

Unosato Visitor Center is a facility that will create excitement and promote the growth of tourism. It features an information space where you can obtain information about sightseeing and events, shops where you can buy local specialties and souvenirs of Kamaishi, and a dining space where you can enjoy fresh seafood rice bowls, soba, Kamaishi Ramen noodles, etc.

いのちをつなぐ未来館 The Tsunami Memorial Hal

震災の出来事や教訓とすべきことを伝えるとともに、災害から未来の 命を守るための防災学習を推進するための施設として建設された。震災 による被害状況や釜石の子どもたちが取り組んだ防災学習について紹介 する展示室、震災に関する資料を収蔵・閲覧できる資料閲覧室、企画展 や防災学習に関するワークショップなどの幅広い用途に活用できる防災 学習室の3つのゾーンで構成されている。

The Tsunami Memorial Hall was built as a facility to promote disaster prevention by providing information on how to protect future lives from disasters, as well as to convey to present and future generations the events and lessons learned from the earthquake. It consists of three zones: an exhibition zone that shows the damage, disaster prevention courses that the children of Kamaishi work on, a reading zone with materials related to the earthquake, and a disaster prevention learning zone that can be used for a wide range of purposes such as planning exhibitions and workshops.

慰霊者を想う

釜石市では、2012年の12月に、釜石市震災メモリアルパーク整備検 Since the Kamaishi City government established the Committee on Kamaishi City Earthquake Memorial Park Project in December 2012, more than 20 討委員会を設置して以来、複数の市民参加組織の参加を得ながら、20 meetings have been held with the participation of several citizens' organizations. 回以上に渡って議論を積み重ねてきた。その結果、「津波による犠牲を As a result, the basic principle was established: "to convey the lessons of the なくし、未来の命をまもるために「震災を後世に伝え、悲劇が繰り返さ Great East Japan Earthquake to future generations and to communicate about れないまちづくりを発信する -」という基本理念を定めるとともに、東 community development in a way that will prevent a repeat of such a tragedy" to 日本大震災での犠牲者を鎮魂・追悼する場となる「祈りのパーク」を鵜 protect future lives. It was decided to develop the Kamaishi Memorial Park in the Unosumai area and the Tobu area: the Tsunami Memorial Hall in the Unosumai 住居地区と東部地区に整備し、震災伝承や防災教育の拠点とする「防災 area: and the Comprehensive Disaster Prevention Learning Facility. The latter 学習施設」として、鵜住居地区に「津波伝承施設」を、東部地区に「総 two are for passing down memories of the disaster and for education on disaster 合的な防災学習施設」整備することとした。その機能(目的)は以下の prevention. The aims are summarized as follows. ように集約される。

- ・悼む :犠牲者を慰霊・追悼・鎮魂し、生きることの大切さや素晴 らしさ等を感じる場
- ・伝える:震災の経験、記憶、教訓、震災時の市民の行動、復興への 軌跡を次世代へ継承
- ・学ぶ : 防災意職の向上・情報発信、防災学習の推進
- ・集う :地域住民の日常的な憩い・交流ができるスペース
- ・防ぐ : 安全な場所に整備し、いざという時は緊急避難できる避難 路を確保

The Kamaishi Memorial Park was the site of former Unosumai Area Disaster 一方で、この「祈りのパーク」の敷地は、多くの人々が避難に訪れる Prevention Center, where many people evacuated from the tsunami and 69 bodies 中で津波に襲われ、津波後、69人の遺体が収容された「鵜住居地区防 were later found. This project therefore required great sensitivity. The fact that 災センター」の跡地でもあり、その利用には慎重を期した。建設後一年 many lives were lost in a two-story reinforced concrete building only one year after its construction must be handed down to future generations as a lesson しか経過していない鉄筋コンクリート造り2階建ての建物において、多 from the earthquake. At the same time, it must also remain a place for mourning くの人命が失われたことを、震災の教訓として後世に伝え、また命を失っ the victims. Because of the site was a busy area adjacent to the Sanriku Railway た人を慰霊・追悼の場でなければならなかった。また、三陸鉄道の駅前 Station Square and a national road, a soft hill covered by cherry trees was created 広場と国道に近接した賑わいが存在する敷地条件の中で、静謐な空間性 for all to pray in a tranquil place (Landscape Advisor: Nobutaka Nagahama). The を確保するため、桜が植えられた柔らかい丘の中にくぼみが設けられた Tsunami Memorial Park was constructed next to Kamaishi Memorial Park, CAt, 形状が採用され、静謐な場所で祈りを捧げることに配慮している(ラン the designer of the school on the hill, participated as the planning designer, and shared the integrated design concept of the town. The exhibition at the Tsunami ドスケープアドバイサー:長濱伸貴)。また、隣接して建てられる「い Memorial Park was organized in cooperation with Iwate University's Center for のちをつなぐ未来館」の設計には、高台の学校を設計した CAt が計画 Disaster Prevention and Nomura Co., Ltd. デザイナーとして参画しており、街の統合的なデザインコンセプトの共 有も図られている。内部は震災を伝承する空間が、岩手大学地域防災研 究センターと乃村工藝社の協力を得て、整えられている。





Thoughts on the Memorial

· Mourning: A place where victims can be memorialized and revered, and where visitors can feel the importance and splendor of being alive

· Communication: Passing down to future generations the experiences, memories, lessons learned from the earthquake, citizens' actions at the time of the earthquake, and the path to reconstruction

· Learning: Promoting disaster prevention awareness, information dissemination, and disaster prevention learning

· Gathering: A space where residents can relax and interact on a daily basis Prevention: Ensure safe evacuation sites and secure evacuation routes in case of emergency



釜石鵜住居復興スタジアム Kamaishi Unosumai Memorial Stadium







ラグビーのまち釜石

新日鐵釜石ラグビー部は、1970~80年代、ラグビーの強豪チームと して幾度となく全国制覇を成し遂げて来た。特に 1978~1984 年、全国 社会人大会及び日本選手権で7連覇を達成するなど、全国にその名を 轟かせていた。現在もトップチャレンジリーグに属する釜石シーウェイ ブス RFC が本拠地とするなど、ラグビーを愛する人の多いまちである。 そうした歴史などもあり、2019 年のラグビーワールドカップ(RWC) の日本開催にあたって、本選会場の一つとして選定された。

市では、国際的イベントである RWC に対応して約 16,000 人の観客を スムーズにさばくと共に、イベント終了後も過大な施設とならないよう、 メインスタジアム以外は、ランドスケープの上に仮設席が乗る構成とし、 イベント後は、市民が親しめる運動公園となるような特徴的なデザイン を導入している。敷地は釜石市立東中学校、同鵜住居小学校がかつてあっ た場所であり、そうした記憶の継承や大災害時における迅速な避難誘導 なども設計デザインに盛り込まれている。(設計:梓設計、ランドスケー プアドバイザー:長濱伸貴、構造アドバイザー:新谷眞人)

Kamaishi, a town famous for its rugby team

The Rugby Club of Nippon Steel Corporation, now Kamaishi Seawaves RFC, won the national championship several times in the 1970s and 1980s. The team was especially renowned throughout the country for winning seven consecutive championships at the National Amateur Tournament and the Japan Championships in 1978 - 1984. Kamaishi is still a rugby town, the home to Kamaishi Seawaves, one of the top national teams. Given this history, the Kamaishi Unosumai Memorial Stadium was selected as one of the venues for the 2019 Rugby World Cup (RWC) to be held in Japan.

The city adopted temporary seating in the carefully designed landscape to ensure smooth handling of 16,000 visitors to the Rugby World Cup. Due to the use of temporary seating, the facility will not be overloaded. It will act as a citizens' sports park after the RWC. The stadium is located on the former site of Kamaishi Higashi Junior High School and Unosumai Elementary School. The plan also incorporates the idea of passing down these memories and functioning as a fast evacuation route if a disaster occurs. (Design: Azusa Sekkei Co. Ltd., Landscape Advisor: Nobutaka Nagahama, Structural Advisor: Masato Shintani)

惨禍の伝承と復興

これからの釜石 The Future of Kamaishi

釜石市オープンシティ戦略

釜石市ではこれからのまちづくりを考えるうえで「市民一人ひとりが 役割を持つ、もっとも開かれたまち」を基本に、アクティブに活動する 市民「活動人口」と、市外から当市を支える人材・企業「つながり人口」 との協働で、真に開かれたまち「オープンシティ」となることを目指し ている。多様なつながりを育み、誰もが自己決定を実現できる、災害に 強い地域社会の実現により、創造的復興、地方創生を目指す「釜石オー プンシティ戦略」である。

その一環として、「釜援隊」による外部人材との交流や、「釜石コンパス」による高校生のキャリア教育による人材育成、市民の活動の支援のための会議である「釜石〇〇会議」といった事業に取り組んでいる。

The Kamaishi Open City Strategy

Based on the city's concept of future town development, "A fully open city where every citizen has a role to play," Kamaishi City is proceeding toward making itself an "open city" through collaboration with "active citizens," who are actively working citizens, and the "connected population," who are the people and companies who provide support from outside the city. The aims of the "Kamaishi Open City Strategy" are creative reconstruction and local revitalization by fostering a variety of relationships, establishing stalwart local communities where everyone can make their own decisions, and realizing a resilient community overall.


As part of this strategy, the city has been engaged in programs such as "Kamaentai" to interact with external human resources, "Kamaishi Compass" to develop human resources through career education for high school students, and the "Kamaishi Conference" which comprises meetings to support citizens' activities.

釜石 DMC

釜石市の観光振興ビジョンの実現に向けて、2018 年 4 月に(株)か まいし DMC が設立され、「釜石オープン・フィールド・ミュージアム 構想」を推進している。この法人の活動を通じて、釜石市の防災教育の 社会へのアピールや、市のイベントの誘致、企画運営などが展開される ことで、地域の観光開発による観光客の流入量の増加させることが目指 されている。言い換えれば、釜石市全域を博物館とみなすことで、戦災 や津波の歴史、浜と里山が一体となった生活文化・風土、景観を資源と した観光業が興り、復興の後押しとなるといったビジョンである。 Kamaishi DMC

Kamaishi DMC Co., Ltd. was established in April 2018 to uphold this vision of promoting tourism in Kamaishi City, and is now promoting the "Kamaishi Open Field Museum Concept." Under this concept, the company advocates Kamaishi's disaster prevention education, as well as publicizing, planning and operating various events in the city with the aim of increasing tourist numbers. In other words, the whole Kamaishi City will be regarded as a museum. Incorporating the history of war damage and tsunamis, the culture, climate, and landscape comprising both ocean and mountains will help to make city's tourism industry flourish and contribute towards reconstruction.





UBS グループとの「オープンシティ釜石」の実現に向けた共同宣言 Joint declaration with UBS Group on "Kamaishi Open City"



釜石〇〇会議 / Kamaishi 〇〇 Conference



釜石コンパスによる高校生のキャリア教育 Career education for high school students through "Kamaishi Compasy



釜石 DMC による漁師体験 / Fishermens' Experience with Kamaishi DMC



世界遺産「橋野鉄鉱山」

市内北西部に位置する橋野鉄鉱山は、幕末から明治期にかけて日本の 産業化の先駆けとなった重工業分野(製鉄・製綱、造船、石炭産業)に おける産業遺産群「明治日本の産業革命遺産」の8エリア23資産のう ちの1構成資産として、2015年7月8日ユネスコ世界文化遺産へ登録 された。橋野鉄鉱山は、鉄鉱石の採掘から製錬までの全ての工程を示す 遺跡で、石組の高炉3基や水路、御日払所などの初期の近代製鉄業の 遺構が自然豊かな森林や川に囲まれた美しい景観の中、静かに佇んでい る。世界遺産に登録されたことを通じて、釜石市の鉄鉱の歴史が未来に 受け継がれていくことが期待されている。


The "Hashino Iron Mine" World Heritage Site

The Hashino iron ore mine, located in the northwestern part of the city, was registered as a UNESCO World Cultural Heritage Site on July 8, 2015, one of the 23 "Industrial Revolution Heritage Sites of Meiji Japan" in the heavy industry field (Iron and steel manufacturing, shipbuilding, and the coal industry) in eight areas, a monument to the beginning of Japan's industrialization between the mid-19th and the early 20th century.

The Hashino Iron ore mine is a physical record of all the processes from the mining of iron ore to smelting, and is a relic of the early modern ironmaking industry, featuring three stone blast furnaces, waterways, and sun-drying places, located in beautiful scenery and surrounded by verdant natural forests and rivers. The history of iron smelting in Kamaishi will be passed on to future generations as a World Heritage Site.

世界遺産「橋野鉄鉱山跡」/ The Hashino Iron Ore Mine World Heritage Site





5月26日-12月2日 復興まちづくり委員会の設置

6月11日 釜石復興まちづくり集中ワークショップ

2月26日 釜石港湾口防波堤復旧工事着工

5月8日 第1回釜石中心市街地東部地区商業推進協議会

復興タイムライン


This timeline mainly deals with projects related to structual development.

2014年

鵜住居地区スポーツレクリエーション拠点整備基本計画

3月27日上中島町に復興公営住宅竣工…市内第1号

2月 魚河岸にぎわい創出施設整備事業基本計画策定



2月3日釜石市民ホール・情報センター建設業務委託 プロポーザル(1次3日、2次12日) 2015年 3月 釜石市都市計画マスタープラン 箱崎白浜復興公営住宅竣工 →以後、より自力再建者とのバランスを考慮した住宅づくりへ 7月 釜石市震災メモリアルパーク整備基本計画の策定 3月14日イオンタウン釜石オープン 7月 スマートミッフィーカフェの整備に関する 基本協定書 10月2日釜石市民ホール ECI 審査会 10月31日 ラグビーワールドカップ 2019 大会に立候補 2016年

3月2日 ラグビーワールドカップ 2019 開催都市に決定 4月1日幼保連携型認定こども園かまいしこども園開設 FP1 南側広場供用開始 9月17日釜石市民ホール施工者決定(戸田建設) 12 月 23 日 釜石情報交流センターオープン 1月9日 チームスマイル・釜石 PIT オープン 4月 大町復興住宅1号竣工

5月9日第1回鵜住居復興スタジアム建設検討委員会 8月 只越1号復興住宅竣工 2017 年 1月 27 日 釜石漁火酒場かまりばオープン 2月 唐丹小学校・唐丹中学校新校舎部分開校 3月23日第1回鵜住居地区祈りのパーク整備推進委員会 4月 鵜住居小・釜石東中学校新校舎開校 4月 鵜住居幼稚園新園舎開園 10月31日釜石市民ホール TETTO 完成 11月 鵜住居祈りのパーク着工 12月8日釜石市民ホール TETTO 開館

11月8日 ミッフィー&オランダフェア in 釜石

12月5日 タウンポート大町グランドオープン

12月17日 市民ホール施設見学会(12/24,1/14にも)

2018年

2月 唐丹小学校完成

7月 魚河岸にぎわい創出施設着工

8月 釜石鵜住居復興スタジアム完成

2019年

3月11日 祈りのパーク供用開始

9月25日 ラグビー WC フィジー対ウルグアイ


10月13日 ラグビーWCナミビア対カナダ

釜石復興の軌跡〈資料編〉 The Trajectory of Kamaishi's Reconstruction: Annex

この節では東日本大震災の復興、釜石市の復興における数値的な資 料、また実際に利用された主な事業内容について概観する資料編となっ ている。

This section summarizes the numerical data on Kamaishi City's reconstruction and data on major projects

東日本大震災における復興まちづくり Town Reconstruction after the Great East Japan Earthquake



L1:L2 津波とまちづくりの考え方

東日本大震災からの復興は、地震の後に襲来した巨大津波による甚大 な被害からどのように再生するかという大きな挑戦であった。津波の侵 入を防ぐには防潮堤が効果的だが、今回のような周期の長い大災害に、 ハードで全面的に対応するのは公共投資として不合理でもある。このた め国の防災会議では今回のような 500-1000 年周期の巨大津波 (L2 津波) には避難で対応し、50-100年周期の津波(L1津波)には防潮堤で対応す る方針を定めた。このため被災市町村の多くは、海岸をL1防潮堤で守り、 それを超える L2 津波には、2m 以上の浸水が想定される場所では積極 的なまちづくりは原則行わない方法を採用した。これが通称「2-2 ルー ル」である。

例えば、高い地盤の上に街の主要部がある大船渡市では、低平地を災 害危険区域として定め、ソフトとハードの一体化で再生の街づくりを進 めようとしている。一方、市街の大半が低平地である陸前高田市高田地 区や釜石市鵜住居地区、大槌町町方地区などでは、同様の方法は難しい。 そのため高田地区では大規模な嵩上げによって市街地を再生する方法を 採用し、大槌町では区画整理によるかさ上げを採用しつつも、住民ワー クショップを繰り返して、集約する土地を選んでいる。

一方、釜石市では 2-2 ルールの妥当性を評価した上で、多重防壁の考 えを柔軟に解釈し、湾口防波堤など既存のハザードを評価に積極的に取 り入れつつ、個々の建築事業でも土木的手法と建築的手法を組み合わせ ることで、出来るだけ嵩上げを行わず、人々がもともと住んでいた地域 で復興できるように試みている。

L1 and L2 Tsunamis and the Concept of Town Planning

The Great East Japan Earthquake presented an overwhelming challenge on how to recover from the damage caused by the huge tsunami that struck after the earthquake. Seawalls are effective in preventing tsunamis, but tsunamis as large as this strike on average only every 500 - 1000 years, making it impractical to construct sea walls that would protect against these rare occurrences. We therefore decided to protect the beach with an L1 seawall and cope with any L2 tsunamis that breach it by evacuation. In principle, community development was not conducted in the area where more than 2 m depth of flooding by tsunami is expected. This is called the "2-2 rule."

In Ofunato, where the main part of the city is located on high ground, the low-lying land is defined as a disaster risk area, and the city planning for its reconstruction is to be promoted by incorporating both structural and nonstructural strategies. However, adopting this method is more challenging in Rikuzentakata, Kamaishi Unosumai, Otsuchi, etc., where most of the urban area is located in low-lying areas. For this reason, Rikuzentakata is trying to move the urban area to higher ground by using large-scale bulking, while Otsuchi is working on selecting a new urban site through a series of workshops with residents.

On the other hand, in Kamaishi City, after evaluating the effectiveness of the "2-2 rule," multiple-layered protection is applied. By assessing the risk, taking into account existing infrastructures such as seawalls at the mouth of the bay, and combining civil and architectural engineering in individual building designs, the city is working to recover the original site where people previously lived with minimal land-heightening developments.


災害危険区域

災害危険区域は津波や洪水などの自然災害による危険性が高い場所に 指定されるもので、区域内では居住機能の制限が行われる。今回の東日 本大震災では、通称「2-2 ルール」を参照しながら L2 津波である程度 浸水が予想される地域に設定することとなった。しかしながら発災直 後の混乱の中では、防潮堤建設による津波逓減の効果を詳細に検討する ことが難しく、集団移転促進のため広範に設定を行いながら区域を虫食 い状に指定するなど自治体の対応は様々であった。


その中で釜石市では専門家の協力も得ながら、津波シミュレーション をくり返し県に要請し、市街への部分的な浸水を許容しつつも、1階部 分に住居を認めないことで、限定的に住居の建設を可能とする第二種災 害危険区域を効果的に取り入れている。

Disaster Hazard Areas

Disaster hazard areas are designated as areas at high risk of natural calamities such as tsunamis and floods: in these areas, the construction of houses is restricted. In response to the Great East Japan Earthquake, many local governments intended to reestablish hazard areas in areas likely to be inundated by L2-type tsunamis in light of the "2-2 rule." However, it was difficult to appropriately evaluate the effects of seawalls on tsunamis in detail during the commotion after the disaster. Some disaster-stricken municipalities designated wide areas as disaster risk areas, and others designated them in patches Kamaishi City repeatedly calls on the prefectural government for tsunami simulations. With the support of experts, the city effectively adopted Category II disaster risk areas, which made it possible to construct housing with the ground floor for commercial use or warehousing to survive any partial inundation




通称「2-2 ルール」模式図 / So-called "2 -2 Rules" schematic diagram





大船渡市復興計画 / Ofunato City Reconstruction Plan



大槌町復興計画 / Otsuchi Town Reconstruction Plan

陸前高田市復興計画 / Rikuzentakata City Reconstruction Plan

釜石市の復興資料 Materials on Kamaishi City Reconstruction

復興交付金

釜石市の復興事業は、東日本大震災からの復興のため、東日本大震 災復興基本法(平成23年法律第76号)第10条の規定の趣旨に のっとり制定された、東日本大震災復興特別区域法(平成23年法律 第122号)に規定された復興交付金を主たる原資として実施した。 2018 年度末における、釜石市の総配分事業費は 1,836.3 億円である。

Reconstruction Grants

Reconstruction projects in Kamaishi City were carried out using reconstruction grants prescribed in the Act on Special Zones for Reconstruction in Response to the Great East Japan Earthquake (Act No. 122 of 2011), which was made law in accordance with the aims of Article 10 of the Basic Act on Reconstruction in Response to the Great East Japan Earthquake (Act No. 76 of 2011) as the main source of funds. As of the end of FY 2018, a total of 183.63 billion JPY has been disbursed to Kamaishi.

復興道路等の整備効果

発災時には被災者の避難路や支援物資の輸送路などとして、効果を 発揮した高規格幹線道路網が復興道路として整備され、2020年度に概 成する。これにより、安全安心な生活環境の確保はもとより、既存産 業の輸送効率の増加や新規産業の進出機会の増大、交流人口の増加な ど基盤整備以降の地域の持続的発展への大きな効果が期待される。


Effects of the Building of Reconstruction Roads

High-quality road networks, which acted as effective evacuation routes for disaster victims and transport routes for relief supplies at the time of the disaster, will be redeveloped as reconstruction roads and scheduled to be completed in FY 2020. It will not only ensure a safe and secure living environment, but also have significant effects on the sustainable development of the region by increasing the transportation efficiency of existing industries, the opportunities for new industries to enter, and the number of visiting people.


各湾の新たな防潮堤の高さ


Height of New Seawalls in Each Bay

区分	大楼湾	面石湾	黃石湾	唐丹湾
対象地区 (21地区)	重正, 片形, 氟化蒽, 锡正, 褐蛇, 高峭白 其(1)地区)	第石、木馬、桑ノ派。 仮道 (4世派)	並石東和、雄石松厚。 平白、黒崎白浜 (4 地区)	我課,花園辺,末園 小白浜,片厚,荒川, 大石(76茶)
被災前の 防潮堤の高さ	標高 6.4m	標高 6.4~12m	標高 4~6.1m	標高 11.8m
新たな 防潮堤の高さ	### 14.5m	12m	6.1m	標高 14.5m









事業者数の推移

平成 21 年の経済センサスを基に浸水範囲の事業者の状況を調査した ところ、震災前の事業者数 2,396 に対し、被災した事業者数は 1,382 (全 体の 57.7%) であった。このうち、半壊以上の 1,035 事業者について、 各調査時点での状況は下記のとおり。2018年度末で再建済みが568 (54.9%)、休業・廃業が322(31.1%)、再建予定が32(3.1%)、仮設 店舗営業中が113(10.9%)となっている。なお、仮設店舗営業中の 全てが本年度内に本設営業を開始予定である。

Changes in the Number of Businesses

The Economic Census in 2009, before the earthquake, reported the number of businesses within the flooded area to be 2,396. More than half (57.7%) of these businesses suffered damage from the disaster. For the half or more damaged businesses (1,035), the reconstruction situation is as follows. As of the end of FY 2018, 568 (54.9%) had been reconstructed, 322 (31.1%) had closed, 32 (3.1%) were scheduled to be reconstructed, and 113 (10.9%) were operating in temporary premises.

企業立地の状況

震災以降、新たに釜石市に進出した企業は7社で、現在の誘致企業 数は 17 社 (うち 16 社が操業中)、総従業員数は約 1,600 名。 ※震災前の誘致企業数は12社(うち6社が津波被害を受け、2社が撤退)

Business Relocations

Since the earthquake, seven companies have newly moved into Kamaishi City, and at the moment a total of 17 companies (of which 16 are in operation) are invited, bringing 1,600 jobs.

*The number of companies invited before the earthquake disaster was 12 (of which six were damaged by the tsunami and two withdrew).

仮設入居者推移状況 Number of Residents in Temporary Housing

〈市のシンボル〉




市の花「ハマュリ」

市の木「タブノキ



48	102-480	+452+470 1122~1430	##278.8 [12-112]	182018	9.6299.63 (127-213)
グループ補助会	3194-7	3271-7	3470-7	3878-7	305/1-7
業計交付決定数 ※()内は変工分	229588	2408.88	245年武者 [101年業者]	252#3.8 (104#3.8)	





市の鳥「オオミズナキドリ」

主な事業制度の概要 **Outline of Main Project Systems**

漁業集落防災機能強化事業

漁業集落防災機能強化事業は、東日本大震災により相当数の住宅、公 共施設その他の施設の滅失又は損壊等の著しい被害を受けた地域の円滑 かつ迅速な復興を図るために、被災地の漁業集落において、安全・安心 な居住環境を確保するための地盤嵩上げ、生活基盤や防災安全施設の整 備等を実施し、災害に強く、生産性の高い水産業・漁村づくりを推進す ることにより、地域水産業と漁村の復興に資するものである。

当市では、14の被災地区(室浜地区、根浜地区、箱崎地区、箱崎白 浜地区、仮宿地区、桑ノ浜地区、両石地区、新浜町地区、尾崎白浜地区、 佐須地区、花露辺地区、本郷地区、唐丹地区、大石地区)において、こ の事業を実施した。

Project for Strengthening Disaster Prevention **Function in Fishing Communities**

Fishing communities were significantly damaged by the Great East Japan Earthquake through loss or damage of numerous houses and public and other facilities. The Project for Strengthening the Disaster Prevention Functions of Fishing Communities will focus on ensuring the smooth and rapid reconstruction of fishing communities by promoting elevation of the ground and the development of an infrastructure for preserving livelihoods and featuring disaster prevention facilities, etc., to revitalize fishing communities and make them disaster-resilient and productive.

In Kamaishi City, the programme was implemented in 14 affected districts (Murohama, Nebama, Hakozaki, Hakozaki-Shirahama, Kariyado, Kuwanohama Ryoishi, Shinhama-cho, Ozaki-Shirahama, Sasu, Kerobe, Hongo, Toni, and Oichi).





漁業集落防災機能強化事業の事例(両石地区)

防災集団移転促進事業

防災集団移転促進事業の目的とは、災害が発生した地域又は災害危 険区域のうち、住民の居住に適当でないと認められる区域内にある住 居の集団的移転を促進するため、当該地方公共団体に対し、事業費の 一部補助を行い、防災のための集団移転促進事業の円滑な推進を図る ものである。

当市では12の被災地区(室浜地区、根浜地区、箱崎地区、箱崎白浜 地区、桑ノ浜地区、両石地区、尾崎白浜地区、花露辺地区、本郷地区、 小白浜地区、唐丹片岸地区、荒川地区)において、この事業を実施した。

Project to Promote Collective Relocation for Disaster Prevention

The purpose of this project is to provide partial subsidies to local governments to promote the collective relocation of residences located in areas where disasters have occurred, or in areas that are at risk in the event of disasters and are therefore not safe as residential areas, and to facilitate smooth promotion of projects to promote collective relocation for protective purposes.

In Kamaishi City, the programme was carried out in 12 affected districts (Murohama, Nebama, Hakozaki, Hakozaki-Shirahama, Kuwanohama, Ryoishi, Ozaki-Shirahama, Kerobe, Hongo, Kojirahama, Toni-Katagishi, and Arakawa).





防災集団移転促進事業の事例(根浜地区)

津波防災拠点施設整備事業

津波復興拠点整備事業は、東日本大震災の津波により被災した地域 において、津波防災地域づくりに関する法律による「一団地の津波防 災拠点市街地形成施設」として都市計画決定された「復興の拠点とな る市街地」を緊急に整備するための支援を行う事業である。

今次津波と同規模の津波が発生しても浸水しない高さまで宅地の嵩 上げ等を行い、既存の道路網を活用しながら、庁舎、文化交流拠点、 公共駐車場、多目的広場等の施設を整備することで、将来、災害が発 生した場合においても都市機能を維持するための拠点となる防災機能、 都市機能を有した市街地を形成するものである。

釜石市では、東部地区、鵜住居地区においてこの事業を活用し、復 興まちづくりを進めている。

Tsunami Disaster Prevention Base Facility Improvement Project

The Project for the Development of Tsunami Reconstruction Bases is set up to provide support for the emergency development of "Urban areas as bases for reconstruction," which are designated as "Urban development facilities for tsunami disaster prevention in group sites" in the city plans under the Act on Regional Development for Tsunami Disaster Prevention, effective in regions affected by the Great East Japan Earthquake.

Under these projects, the ground is raised so that the same scale of tsunami as this time will not have as devastating an effect, and facilities such as government buildings, cultural exchange centers, public parking lots, and multipurpose squares are developed along the existing road network. These facilities will have a disaster prevention function in the event of a disaster as well as providing their normal daily functions

Kamaishi City is promoting town reconstruction through this project in the Tobu and Unosumai areas.

被災市街地復興土地区画整理事業

土地区画整理事業は、道路、公園、河川等の公共施設を整備・改善し、 土地の区画を整え宅地の利用の増進を図る事業である。

当市では、片岸地区、鵜住居地区、嬉石松原地区、平田地区の4地 区において、盛土や建物移転などと複合的な事業として被災市街地復 興土地区画整理事業を実施している。

Land Readjustment Project for Reconstruction of Disaster-Stricken Urban Areas

The land readjustment project is designed to develop or improve public facilities such as roads, parks, and rivers, to modify land boundaries and promote the use of residential areas.

In the City, reconstruction land readjustment projects are being carried out in four areas: the Katagishi, Unosumai, Ureishi-Matsubara, and Heita areas, through projects that combine embankments and building relocation.

資料編





一団地の津波防災拠点施設整備事業の事例(鵜住居地区)







被災市街地復興土地区画整理事業の事例(平田地区)

釜石復興建築マップ

Kamaishi Reconstruction Building Map







①釜石市民ホール TETTO/2017/aat+ ヨコミゾマコト建築設計事務所 / 2018 年度グッドデザイン賞受賞 ②大町復興住宅1号/2016/千葉学建築計画事務所+大和ハウス工業/2018年度グッドデザイン賞特別賞受賞 ③大町3号/2015/千葉学建築計画事務所 ④大町4号/2015/タカヤ ⑤大町5号/2015/ ⑥只越1号/2016/千葉学建築計画事務所+大和ハウス工業 ⑦天神復興住宅 /2016/ 千葉学建築計画事務所 + 大和ハウス工業 / 2018 年度グッドデザイン賞特別賞受賞 ⑧かまいしこども園 /2015/ 平田晃久建築設計事務所+ダイワハウス工業 ⑨釜石市商店街「みんなの家・かだって」/2012/伊東豊雄建築設計事務所+伊東建築塾 ⑩釜石漁師「みんなの家」/2013/伊東豊雄建築設計事務所 + アトリエ・天工人 +Ma 設計事務所 ⑪魚河岸テラス /2019/ 山下設計東北支社+佐藤佳火建築設計事務所+日鉄住金テックスエンジ ⑫鵜住居地区小中学校 /2017 年 / 小嶋一浩+赤松佳珠子 /CAt ③祈りのパーク /2019/ パシフィックコンサルタンツ+長濱伸貴 ⑭鵜の郷交流館 /2019/ パシフィックコンサルタンツ・C+A 共同企業体 ⑮いのちをつなぐ未来館 /2019/ パシフィックコンサルタンツ・C+A 共同企業体 ⑯釜石鵜住居復興スタジアム /2018/ 梓設計+長濱伸貴+新谷眞人 ⑩釜石唐丹小学校・中学校 /2018/ 乾久美子建築設計事務所・東京建設コンサルタント 釜石市唐丹地区学校等建設工事設計業務特定設計共同体 2018 年度グッドデザイン賞特別賞受賞 ⑩釜石唐丹児童館 /2018/ 乾久美子建築設計事務所・東京建設コンサルタント 釜石市唐丹地区学校等建設工事設計業務特定設計共同体 ⑲小白浜1号復興住宅 /2015/ 積水ハウス+ temari

2111/2015/積水ハウス 2115/積水ハウス

編集後記

あの大震災から8年以上が経過しました。各被災自治体では、復 興重点期間である10年の区切りに向け、様々な復興事業が大詰め を迎えています。そのような中、創意を持って復興に取り組んでき た釜石市の復興記録誌の制作に携われたことを光栄に思います。

発災以降の困難な状況の中、"Build Back Better"を念頭に活動されてきた釜石における復興の過程は、様々な課題はあるにせよ、振り返りに値する試みのようにも感じています。もちろん、復興はまだまだ道半ばです。

この記録誌は、復興ツアーガイドマップとして読めるようにも編 纂しましたので、皆さまが、釜石を訪れ、直接見て考えられる切っ 掛けに、この冊子がなることを願いながら、編集後記とさせて頂き ます。

最後に、記録誌の制作にあたり、多大なご協力を受け賜りました 釜石市の皆さま、各設計事務所の皆様、そして諸先生方に深く感謝 します。

東北大学建築空間学研究室 2019年9月

More than eight years have passed since the Great East Japan Earthquake struck. In each disaster-stricken municipality, a variety of reconstruction projects have reached the final stage toward the end of their decade-long reconstruction priority period. We are honored to have been involved in the production of this reconstruction journal for Kamaishi City, the city having engaged in creative and energetic reconstruction.

The process of reconstruction in Kamaishi, which has been carried out with "Build Back Better" in mind, prompted by the difficult situation after the disaster, is worth reviewing, although various challenges remain. Reconstruction is of course still in progress.

We have compiled this report for additional use as a guide map for restoration tours. We would like to leave this as a postscript, hoping that our report will encourage you to visit Kamaishi and remember what happened here.

Finally, we would like to express our deepest gratitude to the people of Kamaishi City, the design offices, and the experts involved for their generous assistance in the production of this journal.

Architectural Space Laboratory, Tohoku University, September 2019

写真撮影・提供、図版提供 (図版番号表記 ()) 阿野太一:42、98、99 伊東豊雄建築設計事務所:52 乾久美子建築設計事務所:100 aat +ヨコミゾマコト建築設計事務所:113 小野田泰明:47~49、55、56、70、80 釜石市:1、5~7、9~12、14~20、31~35、38、39、41、 43、50、57 (3 点)、58、60 ~ 63、66、69、74、77、85、 88、110、112、115、116、118、119、121、122(6点)、 124、125、128~133、136~146、154、157~163、 165、167、169~171、175 復興庁:155、166 岩手県:156 水産庁:164 CAt シーラカンスアンドアソシエイツ:90、93、135 千葉学建築計画事務所:82、84 佃悠: 36、40、64、65、67、68、75、76、78、79、81、89、96、 $105 \sim 108$, 111, 114 東京大学大月研究室:44 西川公郎:92、94、95 山本理顕設計工場:45 吉田写真 吉田誠:109

上記以外、写真撮影・図版作成:東北大学建築空間学研究室

